

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 449
Project working days no. 659
Date 03/06/2008
Inspectors Start 8:00 Stop 16:40
Hours
Shift Hours Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 61 F Low: 42 F Cloudy

Equipment and/or labor			Hours – ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W								
7-154	C	CAT – IT28B loader								
30-196	C	Lincoln Electric 300D generator								
549-20-6031	R	DCA25USI MQ power generator								For trailer
7R24999	C	F-150 pick-up								
VHP 750	C	Ingersoll Rand compressor								
D 185Q	C	Sullivan Palatek compressor								For jack hammer
	C	Drill Tech RAM 3500 pick-up								
	C	Drill Tech Ford F-600								
	C	Drill Tech battered pile drilling equipment								
	C	Drill Tech pile drilling equipment								
	1	Richard Hiebert								Foreman (T.D)
	1	Adam Price								Pile Driver (T.D)
	1	Duck Brewer								Pile driver (T.D)
	1	Bill White								O.E. (T.D)
	1	Ken White								O.E. (T.D)
	1	Morgan Malfatti								Laborer (T.D)
	1	Jerome Lebrane								Laborer (T.D)
	1	Brad Middleton								Forman (Drilling Tech)
	1	Gerardo Trujillo								O.E. (Drilling Tech)
	1	Ulises Aguilar								P.D. (Drilling Tech)
	1	Sixtos Aguirre								P.D. (Drilling Tech)

Description of Operation:

- Daily activity of contractors
 - T.D. continued to work on A1 foundation excavation.
 - Drilltech continued to drill vertical holes (see Abdikarim Ali's diary for detailed information).
 - 28 steel casings for micropiles are on site: 26-79" and 2-240". The diameter is 7 ¾".
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.
- Note
 - On site from 10:00 to 12:30 and from 13:30 to 14:20. Off-site, continues to review the plan.
 - Attend safety meeting from 08:00 to 09:30.
 - Attend TTW meeting from 15:00 to 16:00.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep