

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 447
Project working days no. 657
Date 03/04/2008
Inspectors Start 7:30 Stop 16:00
Hours
Shift Hours Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 64 F Low: 42 F Sunny

Equipment and/or labor			Hours – ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W								
7-154	C	CAT – IT28B loader								
30-196	C	Lincoln Electric 300D generator								
549-20-6031	R	DCA25USI MQ power generator								
7R24999	C	F-150 pick-up								For trailer
VHP 750	C	Ingersoll Rand compressor								
D 185Q	C	Sullivan Palatek compressor								For jack hammer
	C	Drill Tech RAM 3500 pick-up								
	C	Drill Tech Ford F-600								
	C	Drill Tech battered pile drilling equipment								
	C	Drill Tech pile drilling equipment								
	1	Richard Hiebert								Foreman (T.D)
	1	Adam Price								Pile Driver (T.D)
	1	Duck Brewer								Pile driver (T.D)
	1	Bill White								O.E. (T.D)
	1	Ken White								O.E. (T.D)
	1	Morgan Malfatti								Laborer (T.D)
	1	Jerome Lebrane								Laborer (T.D)
	1	Brad Middleton								Forman (Drilling Tech)
	1	Gerardo Trujillo								O.E. (Drilling Tech)
	1	Ulises Aguilar								P.D. (Drilling Tech)
	1	Sixtos Aguirre								P.D. (Drilling Tech)

Description of Operation:

- Daily activity of contractors
 - T.D. continued to work on A1 foundation excavation.
 - Drilltech continued to drill a hole for the batter pile and finished the drilling. Upon request from Mr. Reyes, they drilled 42ft (12.8m), which is larger than the minimum required on the plan, i.e. approximately 1.2m.
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments

- Note
 - Attend the TT construction meeting from 13:30 to 14:30
 - On site from 8:00 to 10:00 and 14:45 to 15:30. Off-site, continues to review the plan.

Inspector:
SeongHyeok Song Trans Engineer (Civil) / Asst. Struct. Rep