

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	443		
Project working days no.	653		
Date	02/29/2008		
Inspectors Hours	Start	7:30	Stop 16:00
Shift Hours	Start	6:30	Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 65 F Low: 48 F Sunny

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W							
7-154	C	CAT – IT28B loader							
30-196	C	Lincoln Electric 300D generator							
549-20-6031	R	DCA25USI MQ power generator							For trailer
7R24999	C	F-150 pick-up							
VHP 750	C	Ingersoll Rand compressor							
D 185Q	C	Sullivan Palatek compressor							For jack hammer
	1	Richard Hiebert	} T-D						Foreman
	1	Adam Price							Pile Driver
	1	Duck Brewer							Pile driver
	1	Bill White							O.E.
	1	Ken White							O.E.
	1	Morgan Malfatti							Laborer
	1	Jerome Lebrane							Laborer

Description of Operation:

- Daily activity of contractors
 - Continued to work on A1 foundation (see Fig 1).
 - 28 Micropiles were on-site around 11:00 (see Figs. 2 and 3)
 - See Art Pannu, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments

- Note
 - Notice that the micropiles are from Williams Form Engineering Corp., which is not consistent with plan (see Fig 4). RFI need to be submitted to get an approval for the change (see Art Pannu's diary for detailed information).
 - The number of bars and corresponding sizes are as follows: 4 - 6125mm, 6 -10210mm, 16 - 13260mm, 2- 15265mm. The diameter 65 mm is consistent with the plan (see Gina Rizzardo's diary for detailed information).
 - Two soil samples of A1 foundation are collected.
 - Bring the two concrete cylinders to the water batch around 11:30.



Fig 1. Excavation of A1 foundation



Figs 2 and 3. Micropiles





Fig 4. Tag showing that the piles are from Williams Corp.

Inspector:

SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep