

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Construction Calendar no. 442  
Project working days no. 652  
Date 02/28/2008  
Inspectors Start 8:00 Stop 17:30  
Hours  
Shift Hours Start 6:30 Stop 17:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 65 F Low: 45 F Sunny

Equipment and/or labor			Hours – ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W	8	2						
7-154	C	CAT – IT28B loader	8	2						
30-196	C	Lincoln Electric 300D generator	8	2						
549-20-6031	R	DCA25USI MQ power generator	8	2						For trailer
7R24999	C	F-150 pick-up	8	2						
VHP 750	C	Ingersoll Rand compressor							8	
D 185Q	C	Sullivan Palatek compressor	8	2						For jack hammer
	1	Richard Hiebert	8	2	} T-D					Foreman
	1	Adam Price	8	2						Pile Driver
	1	Duck Brewer	8	2						Pile driver
	1	Bill White	8	2						O.E.
	1	Ken White	8	2						O.E.
	1	Morgan Malfatti	8	2						Laborer
	1	Jerome Lebrane	8	2						Laborer

**Description of Operation:**

- Daily activity of contractors
  - Worked on A1 foundation (see Fig. 1)
  - Poured concrete into the north east corner of the B2 foundation (see Figs. 2 and 3)
  - See Art Pannu, Damon Brown, Gina Rizzardo and Abdikarim Ali's diaries for additional contractors' activities and comments
  
- Note
  - Participated in written and hand-on exams of California test 556, which is part of concrete certification.
  - Collected tag when the truck arrived the site. 3 gallons water were added to the concrete (see the tag for more information)
  - Concrete pour started around 12:30 and ended around 13:30 (see Figs. 2 and 3)
  - Reported a dead seal to Art Pannu (see Fig. 4). Environmentalist came to the site and took a photo around 14:45.
  - Two concrete cylinders were made.
  - Two drilling equipments were on-site (see Figs. 5 and 6)
  - 1 hour O.T. due to 10-hour shift of contractor



Fig 1. Excavation of A1 foundation



Fig 2. North east corner of B2 foundation (before pouring)



Fig 3. North east corner of B2 foundation (after pouring)



Fig 4. Dead seal



Figs 5 and 6. Drilling equipments

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep



San Francisco Plant # 828  
 500 Armador Street  
 San Francisco, CA 94124  
 1-800-476-2764

DATE  
 2/28/2008

TICKET NO.  
 82831725

P.O. #  
 .....

PROJECT NO.  
 31230941

BILL TO				SHIP TO			
30093638 CASH SALES - BAY AREA PENDING  SAN FRANCISCO				34475379 SAN FRANCISCO, NORTH GATE RD SAN FRANCISCO, NORTH GATE RD			
LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
11:39:59	1150	1215					
SLUMP	PLANT NO.	TRUCK NO.	DRIVER		MAP ZONE		
4.0 In. 3-5"	828	3512	WINKLER, JAMES RODNE		090 0648-F2		
ORDER	PRODUCT CODE		REFERENCE		USAGE		
90011785 / 1	A-300-8-V-C8-35-1-X-2DA		157760		FOOTER		
LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING	
						UNIT	EXTENSION
2.50	2.50 / 2.50		YD3	161208	3000 PSI 1" VA PP F 3-5" A3008VC8351X2DA	113.39	283.47
1.00			EA		FUEL SURCHARGE RM	15.00	15.00
3.50			Y3		MINIMUM LOAD BY Y3	40.00	139.99
* 3 gallon water added							
Last Service Sent : - Truck							
st Service Sent : - Truck							
DRUM REVOLUTIONS _____							
SPECIAL INSTRUCTIONS						SALES TAX	37.27
JOB SITE - YERBA BUENA ISLAND - NORTH GATE RD, MACALLA RD - TAKE MACALLA RD GO UP TO STOP SIGN THEN GO LT AT THE DEAD END TO NORTH GATE MAP PG						TICKET TOTAL	438.47
pre PAID credit CARD 12:33:00						SUB-TOTAL	475.74
						STAND-BY TIME	
						TOTAL	475.74

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
 NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94. THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 308.

THE UNDERSIGNED IS AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.

SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

**WEIGHMASTER CERTIFICATE**

THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

REASON FOR STANDBY: \_\_\_\_\_  
 CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

By Deputy **X**  
 700DT002CA **AL RATHJEN**  
 Weigh Master

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

**CUSTOMER 2 COPY**

**1536492**