

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	439		
Project working days no.	649		
Date	02/25/2008		
Inspectors	Start	7:00	Stop 17:30
Hours			
Shift Hours	Start	6:30	Stop 17:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 59F Low: 44F Sunny

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W	8	2					
7-154	C	CAT – IT28B loader	8	2					
30-196	C	Lincoln Electric 300D generator	8	2					
549-20-6031	R	DCA25USI MQ power generator		2		8			For trailer
7R24999	C	F-150 pick-up	8	2					
VHP 750	C	Ingersoll Rand compressor						10	
D 185Q	C	Sullivan Palatek compressor	8	2					For jack hammer
	1	Richard Hiebert	8	2					Foreman
	1	Adam Price	8	2					Pile Driver
	1	Duck Brewer	8	2					Pile driver
	1	Bill White	8	2					O.E.
	1	Ken White	8	2					O.E.
	1	Morgan Malfatti	8						Laborer
	1	Jerome Lebrane	8						Laborer

**Description of Operation:**

- Daily activity of contractors
  - Worked on B2 foundation excavation (see Fig 1)
  - See Art Pannu, Damon Brown, Gina Rizzardo and Abdikarim Ali's diaries for contractors' activities and comments
  
- Note
  - Manuel S. Reyes, a geotechnical engineer from Klohn Crippen Berger, visited the site and will stay approximately 2 ½ weeks to take care of geotechnical issues, e.g. micropile.
  - The elevation of the north-east corner of the B2 foundation is lower than EL 17.64, i.e. bottom of the footing (see Fig 2).
  - Attend a staff meeting from 10:00 to 10:45.
  - 2 hours O.T. due to 10-hour shift of contractor.



Fig 1. Excavation of B2 foundation



The portion where the existing elevation of the soil is lower than EL 17.64m

Fig 2. B2 foundation showing the portion where the existing elevation of the soil is lower than EL 17.64m

Inspector:

SeongHyeok Song

Trans Engineer (D)/Asst. Struct. Rep