

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>495 to 499</b>	DATE: <b>4/21 to 4/25/08</b> <span style="border: 1px solid black; padding: 2px;">M T W T F</span> S S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 4 hours

- Preparing for Document review
- Reviewing info regarding FW Spencer request for cost increase on ductile iron pipe

Tuesday: 8 hours

- In Oakland for ABF/ZPMC bid doc review
- CCO meeting with ABF

Wednesday: 4 hours

- Follow-up on various issues raised by ABF in yesterdays meeting.
- Typed up notes from Doc review and discussed same with Gary.

Thursday: No work

Friday: 8 hours

- Reviewing MOH data for steel cost from ZPMC
- Discussions with Gary regarding proposed markups for ZPMC, escalation issues and CCO 19 issues.
- Emailed ABF our expectations for rebate from ZPMC to eliminate the PE stamp requirement

109F00H EO JAM 80-133  
 REC'D 08 MAY 03 1004501

SIGNATURE <p style="text-align: center;"><b>Stephen Bonnett</b></p>	TITLE <p style="text-align: center;"><b>Consultant, CCO Cost Engineer</b></p>
--	--