


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>502 to 506</b>	DATE:	<b>4/28/08 to 5/02/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Monday: 4/28/2008 0800-1730 = 8 + 1 OT hrs

- Finished last week's diary.
- Reviewed incoming ABF letters in PMIV over the last two weeks. Tracking RFCO's 26, 27 & 28.
- FTP-China meeting
  - Caltrans FTP server accounts
    - Qty: 2, each account: 40 GB
    - Account #1: d04ftp1, #2: d04ftp2
    - Fileserver: svctftp.dot.ca.gov
    - passwords and other info to follow.
- RFI - CCO 42 meeting in the afternoon with PB
  - CCO 42 list in PMIV is agreed, except included RFI's 228R2 and 968R0. No change to plan sheets. Changes already accounted for in the CCO.
- Updated CCO 42 information according to Mike and Sandy. E-mailed final version to MEP group, designers and ABF.
- Generated latest RFI-CCO Hopper list and sent copy to Sam and Brandon of ABF.
- Generated PMIV plan sheet summary list sorted by CCO package and sent it to Sam and Brandon of ABF for their use.
- Sent question to Sam of ABF trying to clarify location of potential shear key @ E2 CCO. Need to know the location of the change (fabrication or concrete issue) so I can talk to Brian Boal and Gil Klebanov. Brian said he did not know of any changes in fabrication which is done at Ho Chang (Korea).

Tuesday: 4/29/2008 0730-1600 = 8 hrs

- Worked on monthly status report.
- Went through PMIV action items.
- Updated CCO Log.
- Worked on some concurrence memos.

Wednesday: 4/30/2008 0800-1630 = 8 hrs

- Worked on RFCO 28 (RFI 1284R0) pile hammer issue. Discussed with Courtney Cacace (Environmental), who said Environmental sees no issue with existing permits. Sent concurrence e-mail to Courtney to have her Senior approve the change in the special provisions.
- Got CM 65 & 77 signed by Mike Forner. These two CM's are now complete.
- Had internal CCO meeting in the afternoon.

SIGNATURE		TITLE	<b>Consultant Engineer, SAS</b>
	<b>Scott Fabel, P.E.</b>		

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>502 to 506</b>	DATE: <b>4/28/08 to 5/02/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

Thursday: 5/01/2008 0800-1630 = 8 hrs

- Safety and staff meeting in the morning.
- Finalized CM 65 & 77 and placed them into PMIV.
- Worked on CM 82. Got draft CCO and Memo ready for HQ ATP.
- Staff meeting with Darryl in the afternoon.

Friday: 5/02/2008 0800-1200 = 4 hrs. Vacation = 4 hrs

- Pat Treacy signed CM 82. Still with Gary for signature.
- Had MEP meeting in the morning.
- Sent RFI-CCO Hopper for CCOs 42S1, 43 and 44 to MEP group (designers and CT) as discussed in the MEP meeting.
- Showed PB how to use the RFI-CCO Hopper list in PMIV.
- Sent latest plan sheet/spec priority list to CT and designers. Received no comments from the seniors, so I sent the list out as discussed with George and Mike Travis.
- Took the afternoon off as vacation to work on some drywall in the condo.

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b>
--	--

**Scott Fabel, P.E.**