

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46.02

REPORT NO.: 501 to 507	DATE: 04/27 to 05/03/2008 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Sunday: 04/27/2008

- No activity

Monday: 04/28/2008

- sick

Tuesday: 04/29/2008

- Daily diaries
- Read and reply to emails
- Review Environmental Weekly Report
- Update Billings to Date Bid Items

Wednesday: 04/30/2007

- SWPPP inspection of Pier 7, YBI and W2
- Attachment H attached

Thursday: 05/01/2007

- Safety Meeting
- Staff Meeting w/ Gary Pursell
- Staff Meeting w/ Darryl Schram

Friday: 05/02/2007

- Timesheet
- Daily diaries
- Review and print SWPPP manual and BMP Manual
- Review Standard Specifications for SWPPP stuff

Saturday: 05/03/2007

- No activity

SIGNATURE Frances Maroni 	TITLE Office Engineer, SAS Project
Reviewed By:	Date

REC'D '08 MAY 05 10:46:28

46.008

Attachment H

Storm Water Quality Construction Site Inspection Checklist

GENERAL INFORMATION			
Project Name	San Francisco Oakland Bay Bridge East Span Seismic Safety Project, Self-Anchored Suspension Bridge		
Caltrans Contract N°	04-0120F4		
Contractor	American Bridge Fluor		
Inspector's Name	Frances Maroni		
Inspector's Title	Transportation Engineer		
Signature	<i>FRANCES MARONI</i>		
Date of Inspection	4/30/08		
Inspection Type (Check Applicable)	<input type="checkbox"/> Prior to forecast rain	<input type="checkbox"/> After a rain event	
	<input type="checkbox"/> 24-hr intervals during extended rain	<input checked="" type="checkbox"/> Other <u>weekly</u>	
Season (Check Applicable)	<input type="checkbox"/> Rainy		<input checked="" type="checkbox"/> Non-Rainy
Storm Data	Storm Start Date & Time:		Storm Duration (hrs):
	Time elapsed since last storm (Circle Applicable Units)	Min. Hr. Days	Approximate Rainfall Amount (mm)

PROJECT AREA SUMMARY AND DISTURBED SOIL AREA (DSA) SIZE LIMITS FROM SPECIAL PROVISIONS			
Total Project Area	_____ Hectares	<u>2.5</u>	Acres
Rainy Season DSA Limit	_____ Hectares	_____	Acres
Field Estimate of Non-Active DSAs	_____ Hectares	_____	Acres
Field Estimate of Active DSAs	_____ Hectares	_____	Acres



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Preservation of Existing Vegetation				
Is temporary fencing provided to preserve vegetation in areas where no construction activity is planned?	X			
Location: <i>perimeter of YBI site</i>				
Location:				
Location:				
Location:				
Temporary Soil Stabilization				
Does the applied temporary soil stabilization provide 100% coverage for the required areas?	X			
Are any non-vegetated areas that may require temporary soil stabilization?		X		
Is the area where temporary soil stabilization required free from visible erosion?	X			
Location:				
Temporary Linear Sediment Barriers				
Are temporary linear sediment barriers properly installed in accordance with the details, functional and maintained?	X			
Are temporary linear sediment barriers free of accumulated litter?	X			
Is the built-up sediment less than 1/3 the height of the barrier?	X			
Are cross barriers installed where necessary and properly spaced?	X			
Are fiber rolls installed and maintained on required slopes in accordance with the details, functional and maintained?	X			
Location:				
Storm Drain Inlet Protection				
Are storm drain inlets internal to the project properly protected with either Type 1, 2 or 3 inlet protection?	X			
Are storm drain inlet protection devices in working order and being properly maintained?	X			<i>Filter fabric needs to be replaced on Pier 7 D.I.S. & holes in RZ tracks sealed. David Gurney notified.</i>
Location: <i>Pier 7 barge</i>				
Location:				
Location:				
Location:				

OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Location:				
Desilting Basins				
Are basins maintained to provide the required retention/detention?			X	
Are basin controls (inlets, outlets, diversions, weirs, spillways, and racks) in working order?			X	
Location:				
Stockpiles				
Are all locations of temporary stockpiles, including soil, hazardous waste, and construction materials in approved areas?	X			
Are stockpiles protected from run-on, run-off from adjacent areas and from winds?	X			
Are stockpiles located at least 15 m from concentrated flows, downstream drainage courses and storm drain inlets?	X			
Are required covers and/or perimeter controls in place?	X			
Location: <i>foreast side of YBI</i>				
Location:				
Location:				
Location:				
Concentrated Flows				
Are concentrated flow paths free of visible erosion?	X			
Location:				
Tracking Control				
Are points of ingress/egress to public/private roads inspected, swept, and vacuumed daily?		X		<i>Sweep more often sweep gravel to the side site (CCM) below SAs has poor control & it affects SAs. Notified RWang, Brenden Bedwell, DSa, Cam & Drago, Bogdanic</i>
Are all paved areas free of visible sediment tracking or other particulate matter?		X		
Location: <i>ingress/egress YBI site.</i>				
Location:				
Location:				
Location:				
Wind Erosion Control				
Is dust control implemented in conformance with Section 10 of the Standard Specifications?	X			
Location:				



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Location:				
Location:				
Location:				
Dewatering Operations				
Is dewatering handled in conformance with the dewatering permit issued by the RWQCB?			X	
Is required treatment provided for dewatering effluent?			X	
Location:				
Vehicle & Equipment Fueling, Cleaning, and Maintenance				
Are vehicle and equipment fueling, cleaning and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious material?	X			
Are vehicle and equipment fueling, cleaning and maintenance activities performed on an impermeable surface in dedicated areas?	X			
If no, are drip pans used?		X		Drip pans needed under mobile equip on Pier 7 barge
Are dedicated fueling, cleaning, and maintenance areas located at least 15 m away from downstream drainage facilities and watercourses, and protected from run-on and runoff?	X			
Is wash water contained for infiltration/ evaporation and disposed of outside the highway right of way?			X	
Is on-site cleaning limited to washing with water (no soap, soaps substitutes, solvents, or steam)?			X	
On each day of use, are vehicles and equipment inspected for leaks and if necessary, repaired?	X			
Location:				
Waste Management & Materials Pollution Control				
Are material storage areas and washout areas protected from run-on and runoff, and located at least 15 m from concentrated flows and downstream drainage facilities?	X			
Are all material handling and storage areas clean; organized; free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies?	X			
Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities?	X			Need to discuss secondary containment under portable potties on Pier 7 & E2 barges
Are bagged and boxed materials stored on pallets?	X			
Are hazardous materials and wastes stored in appropriate, labeled containers?	X			Need to separate wastes better on Pier 7 barge

OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas?	X			
Are temporary containment facilities free of spills and rainwater?	X			
Are temporary containment facilities and bagged/boxed materials covered?	X			
Are temporary concrete washout facilities designated and being used?	X			
Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system?	X			
Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations?	X			
Are the temporary concrete washout facilities' PVC liners free from punctures and holes?	X			
Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities?	X			
Are spills from mobile equipment fueling and maintenance properly contained and cleaned up?	X			
Is the site free of litter?	X			
Are trash receptacles provided in the Contractor's yard, field trailer areas, and at locations where workers congregate for lunch and break periods?	X			
Is litter from work areas within the construction limits of the project site collected and placed in watertight dumpsters?	X			
Are waste management receptacles free of leaks?	X			
Are the contents of waste management receptacles properly protected from contact with storm water or from being dislodged by winds?	X			
Are waste management receptacles filled at or beyond capacity?	X			Caltrans trash, Chris
Location: outside warehouse main door				Master, Darryl Schragm's
Location: on the left				Robert Wong notified
Location:				
Location:				
Temporary Water Body Crossing or Encroachment				
Are temporary water body crossings and encroachments constructed as shown on the plans or as approved by the engineer?			X	
Does the project conform to the requirements of the 404 permit and/or 1601 agreement?			X	
Location:				
Illicit Connection/Illegal Discharge Detection and Reporting				
Is there any evidence of illicit discharges or illegal dumping on the project site?	X			



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
If yes, has the Engineer been notified?				
Location:				
Discharge Points				
Are discharge points and discharge flows free from noticeable pollutants?	X			
Are discharge points free of any significant erosion or sediment transport?	X			
Location:				
WPCP/SWPPP Update				
Do the WPCP/SWPPP, Project Schedule/Water Pollution Control Schedule and WPCDs adequately reflect the current site conditions and contractor operations?	X			
Are all BMPs shown on the WPCDs installed in the proper location(s) and according to the details for the plan?	X			
Location:				
General				
Are there any other potential water pollution control concerns at the site?				Barges on Pier 7 & E2 need to be swept to keep debris from blowing in water
Location: Pier 7 & E2 barges				
Location:				
Location:				
Location:				
Storm Water Monitoring				
Does storm water discharge directly to an water body listed as impaired for sediment/sedimentation or turbidity in the General Construction Activity Permit?	X			
If yes, were samples for sediment/sedimentation or turbidity collected pursuant to the sampling and analysis plan, if required, during rain events?				
Were there any BMPs not properly implemented, or breaches, malfunctions, leakages or spills observed, which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water?	X			

OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan during rain events?		X		
Were soil amendments (e.g., gypsum) used on the project?		X		
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan during rain events?		X		
Did storm water contact stored materials or waste and resulted in a discharge from the construction site? (Materials not in watertight containers, etc.)		X		
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan during rain events?				

