



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

PLC

REPORT NO.	509 {7-day}	DATE	May 05, 2008	<i>M</i> T W T F S S (DAY)
NORMAL WORK HOUR:	START: 7:00AM	STOP: 3:30PM	WEATHER:	PARTLY CLOUDY
LOCATION :	Construction Field Office :	333 Burma Road, Oakland 94607		
	Working Drawing Campus Office :	375 Burma Road, Oakland 94607		

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- ❖ **Submittal Status Meeting (Caltrans – T.L.LIN – PB)**
 - Received the status of the TY. LIN and PB Shop Submittals.
 - Submitted an updated status of the PB responses to the submittals at the meeting.
 - Covered the Contractor Priority List for the submittals also.
- ❖ **MEP Shop Drawing Work.**
 - Updated the Priority submittal list.
 - Checked with Bill Shedd about the submittal covering the installation of conduit strut on the tower skirt. Since there is no other alternative to routing of conduit to the pier from the tower structure this is the only way of proceeding.
 - Worked on the master penetration list (OBG – CCO59). Developing comprehensive lists of all the penetrations in the OBG for the processing of CCO # 59.
- ❖ **CCO # 72 Review comments.**
 - Combining all the comments from Sam Patel, Sandy Michelotti and myself for the CCO. Still waiting for TY LIN plan sheets to cross reference the key interface items between PB and TY LIN plans.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

Work hours 0530-1830 – 10 hours regular

Attachments:

1. MEP Agenda for May 6, 2008

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering

46.002

TEAM MEP MEETING
Agenda for May 6, 2008, 10:00 AM
WDC Conference Room

1. RFI STATUS REVIEW AND EVALUATIONS

1.1. Requests for which ABF is awaiting response

1.1.1. RFI # 734R2 (4/22/08) – Elevator General Arrangement

1.1.2. RFI # 1334 (4/25/08) – Fog Detection Panel

1.2. Requests returned since last meeting on 4/22

1.2.1. RFI # 1326 (4/22/08) – Additional MEP Penetrations – ret'd 4/30

1.3. RFI/CCO EVALUATIONS LEGEND

(1 = NC = NO CHANGE)

(2 = CCO = CALTRANS TO INCLUDE IN CHANGE ORDER)

(3 = ? = STATUS UNRESOLVED; DEFER TO CORE GROUP FOR EVALUATION)

(4 = OH = ON HOLD PENDING FURTHER REVIEW OR ADD'L INFO)

1.3.1. Recent (or on hold) RFI responses to be evaluated for CCO needs

RFI / EVALUATIONS	ABFJV	CALTRANS	FINAL	CCO #
ABF-RFI-001326R00	2	2		

1.4. Upcoming Requests

1.4.1. MEP-OBG coordination: misc attachments and penetrations

1.4.1.1. cable rail post layout

2. SUBMITTALS

2.1. MEP Submittals currently under review

2.1.1. NOT APPLICABLE

2.2. MEP Submittals returned since meeting on 4/22

2.2.1. NOT APPLICABLE

2.3. Upcoming Submittals

- 2.3.1. FWS working drawings (piping) – 1 to 2 weeks out
- 2.3.2. Fog Detection Panel – pending response to RFI-1334

3. **MISCELLANEOUS**

- 3.1. Work scope summary and/or estimates for change orders
 - 3.1.1. Review of CCO42, for example, revealed confusion for what the work scope includes or doesn't include.
- 3.2. Piping mock-up in warehouse for viewing
- 3.3. Status of Service Platform Railing changes; RFI-1225 (CT/PB)
- 3.4. FYI: Bike Path Traveler drawings were submitted last week; SUB-694, SUB-695