

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS


RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	495 to 499	DATE:	4/21 to 4/27/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

- Monday: 4/21/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on CCO 28 cost estimate
 - Worked on CCO 48 cost estimate
 - Received a copy of Kevin Coyne's email regarding price increase of DIP he still has not ordered. Back on 1/24/08, Kevin stated that he had already released the material.
- Tuesday: 4/22/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on CCO 57 cost estimate
 - Attended CCO meeting with ABF
 - Attended TIA No. 1 meeting with Bleyco and ABF
- Wednesday: 4/23/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Started checking CCO 41 cost estimate
- Thursday: 4/24/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Completed checking CCO 41 cost estimate
 - Spoke with Sam Choy regarding CCO 45. Kevin Coyne of FWS was not comfortable ordering pipe material without an approved CCO in place. Kevin feared he wouldn't be paid MOH. I told Sam CCO was in the process of being modified and would have been issued after quick resolution of primer specification.
- Friday: 4/25/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed RFIs 343 R3 and 966 R3 concerning CCO 36 S1 issues
 - Reviewed CCO 77 scope change claimed by ABF regarding reporting shop welding of structural steel in China
 - Reviewed RFIs 34 R3 and 966 R3 to determine if there are any costs associated with CCO 36 S1

REC'D 08 MAY-16 #004574

SIGNATURE 	Jeff Ocampo	TITLE Consultant Engineer, SAS	
--	--------------------	--	---