

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>495 to 499</b>	DATE: <b>4/21/08 to 4/25/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		


Monday: 4/21/2008 0800-1630 = 8 hrs

- Finished last week's diary.
- Received HQ I&A on CCO 57.
- Sent CCO 57 (2 sets) to ABF for signature through PMIV.
- Received plan sheet sets from TYLin and PB. Reviewing them with George.
- Sent Sam Choy request on how to transmit latest CCO 53 updated plan sheet.

Tuesday: 4/22/2008 0800-1630 = 8 hrs

- Updated CCO log for meeting with ABF later today.
- ABF CCO Meeting notes:
  - Brian Boal stopped by regarding Nippon Steel. Brian still reviewing specs.
  - CCO 5: ABF still needs scope for photographer (videographer). Will look at Skyway CCO.
  - 12: ABF needs letter on splitting mole gate cost. Send letter to ABF on scope and direction. ABF getting guard for front of trailer at YBI due to major stealing of equipment lately on the island.
  - 19: Sam says Gary P talked to CTLIC. Reviewing costs. Don Ross involved.
  - 24: Steve says to send plan set to ABF as unit price. CCO to include the 100+ sheets at unit price and everything else (change of character) would be deferred. Steve says some change to the traveler due to shop drawings. The plan sheets have to be supplemented to include these changes. For Skyway scope, inform ABF to give us a price for everything above the anchor bolts.
  - 25: Watson Bowman's estimator quit. They're working on a price.
  - 26: Letter from Gary.
  - 36: ABF proposed a couple of solutions, but CT said ABF could do their own option.
  - 38s1: Steve went through scope and quantities, but no rice yet due to different production rates from ZPMC. Also an issue with the VAT tax.
  - 41: To reissue 41 back to ABF with new specs and new ATP.
  - 42: ABF still reviewing.
  - 48: RFI submitted with TPFE specs. Sam said CT says not acceptable. ABF needs a spec for the Teflon and ABF cannot find one. Steve B to help out.
  - 50: Hold up is escalation.
  - 53: Sheet 646R2 is suppose to be 646R3. Price from ZPMC is about \$2.5M (not including markups and using current escalation rate). Sam says CCO to add time to fabrication. Cannot do grinding outside of the shop because of access issues. ZPMC was supposed to do 4 out of the 10 welds to grind initially only. T.I.A. to be forthcoming.
  - 58: Sam forwarding to ZPMC. ZPMC's responsibility.
  - 59: ABF would like to see CCO split into 59s0 (detailing) and 59s1 (fabrication). Sam says CT China may hire a local detailer to add penetrations after OBG's roll out of the plant prior to painting.
  - 77: Sam confirmed to write CCO for \$150K as EWFA.
  - Sam said Bob King (ABF) needs a CCO for shear key at E2. Will check with Brian/Gil.

REC'D 08 MAY 16 #004575

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b>
--	--

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>495 to 499</b>	DATE:	<b>4/21/08 to 4/25/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

- Sent e-mail to Alex Sanjines (TYL) to update the latest CCO 53 plan sheet to an "R3" sheet due to the discussions from the meeting with ABF & TYL on 4/11/08.
- MEP meeting in the afternoon with ABF and Bleyco:
  - Meeting included CT: Bill Shedd, Jeff O., Don Ross, Saeed S. and S. Fabel. ABF: Chris (MEP), Sam (CCO) and Anna (Bleyco).
  - Due to the large amount of CCO's and submitting packages to Bleyco/ABF for comments prior to submitting the CCO's, the Department is looking into compensating Bleyco/ABF for their time on reviewing CCO packages.
  - Anna (Bleyco) says total hours of costs are in escrow bid documents, of which ABF does not have a copy.
  - CT needs more detailed information on hours claimed for NOPC 1.
  - Bleyco to submit costs to end of March '08 which is to be placed into the CCO.
  - Looking into this cost as a separate CCO, probably called something like "NOPC 1 Resolution".
  - Looking at impact to material escalation, which would be under a different CCO.
  - Material escalation hitting whole project.
  - The more they order, the unit price goes down. You need to give the vendor a large order to get the best price. However, the designer's are still making changes (i.e. tower conduit changed to cable tray), so Bleyco cannot order the material with all the changes currently being made.
  - Escalation is not part of the NOPC.
  - ABF wants a meeting to go over CCO's with Max (PB) to go through the scope of the drawings on CCO's.
  - ABF has never sent a copy of CCO 42 drawings to Bleyco, of which we gave to ABF 1.5 weeks ago. I made a copy of the plan set and specs and gave it to Bleyco in the meeting.

Wednesday: 4/23/2008 0730-1700 = 8 + 1 OT hrs


- Revised CCO 64 CM per Mark Wood's comments. Gave CM to Darryl for review.
- Updated RFI-CCO Hopper to reflect RFI's in CCO 64.
- Revised CCO 76 CM per Brian Boal's comments and gave it to Darryl for review.
- Reviewed PB CCO 42 Memo and compared it to the RFI-CCO Hopper in PMIV and found discrepancies. Sent both to MEP group for clarification.
- Wrote CCO 77 and sent it to ABF for signature.

Thursday: 4/24/2008 0730-1700 = 8 + 1 OT hrs

- CCO 77 scope problem with ABF. Sent to RE and Struct Rep (Gary and Rick) for discussion.
- CCO 42 RFI internal meeting in the afternoon.
- Worked late and sent RFI-CCO Hopper summary to MEP, TYLin and PB for Monday's meeting.

Friday: 4/25/2008 Vacation = 8 hrs

- Took vacation day to work on condo.

SIGNATURE		TITLE	<b>Consultant Engineer, SAS</b> 
	<b>Scott Fabel, P.E.</b>		