

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND  <b>BAY BRIDGE</b>      SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p><b>04-0120F4</b>  <b>04-SF-80-13.2/13.9</b>  <b>SAS</b></p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>495 to 499</b>	DATE: <b>04/21/08 To 4/25/08</b> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 4/21/08

- Prepared and filed my last week ARE report.
- Received CCO 44 update from TYLin and is under CT review. Also received from TYLin memo confirmation about CCO 42 update (retraction of RFI-1064 from CCO 42 and include it under CCO 44) as agreed.
- Finalized CCO log update with Darryl Schram and mailed it to Team China along with a CCO CM Form.
- Requested quotation from California Electric to fix the lights at TYLin trailer.

Tuesday: 4/22/08

- Received CCO 42S1 update from PB and is under CT review.
- Updated cost accounting for Pier 7 gate (ABC security) and forwarded to Darryl Schram for his use.
- Received from Darryl Schram ABF RFCO #27 for Pile hammer substitution, which turned out to be a duplicate RFCO number 27, that needs correction.
- Called into Thomas of ABC and requested a quotation to fix the lights at TYLin trailer, after receiving California Electric quotation of \$795. Thomas quotation of \$490 was accepted.

Wednesday: 4/23/08

- Received fro Mohinder Shahal the CCO payments for this month estimate.
- Updated CCO log to reflect the expended amount to 4/20/08.
- Worked on preparing the monthly project cost update to April 20, o8 (Pochana). Finalized report forwarded to Darryl Scram for his action.
- ABC communication performed the additional work today and repaired the light fixtures at TYLin trailer.

Thursday: 4/24/08

- Received CCO 59 submittal from TYLin, copied to file.
- Reviewed MEP CCO' s and the corresponding RFI' s in PB' s submittals and noted some discrepancies.
- Reviewed with Darryl Schram and Scott Fabel the latest updates.
- Participated in the MEP staff meeting to figure out the RFI' s the need to be covered under CCO 42.

Friday: 4/25/08

- Participated in the MEP CCO meeting at 9:00 am. Assigned two new MEP CCO 's; CCO-79 for Tower Base MEP and CCO 81 for TOS modifications.
- Updated CCO log to include the new CCO' s and established new CCO files and binders.
- Asked TYLin to update sheet 966R2 to 966 R3 under CCO 42, since it was issued under CCO 44 as 966R2.
- Reviewed with Darryl Schram the project percentages related to each month estimate.

REC'D '08 MAY-16 #004576

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b> 
--	--