

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 509 to 513	DATE: 5/5 to 5/11/08	S <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 5/5/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on CO 48 cost estimate. Nina of Enflo will mail out samples of the 2 teflon tapes.
- Reviewed Steve's CCO 38 S1 cost estimate

Tuesday: 5/6/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Met with Jake VanEnckevort and he showed me where the Skyway rail mounting stools are stored in the warehouse. What is missing for the upper rail supports are the M20 A325 HS bolts (4 each per support), the M16 A325 HS bolts (3 each per support), and the M27 anchor bolts (6 each per support). He will find out from Kiewitt what hardware, if any, were installed in the concrete section of the Skyway. Took photos of the Skyway's upper rail support that were not installed in the Skyway contract and emailed the photos to Sam for his information.
- Attended CCO meeting with ABF. Sam introduced Eric Christiansen, his new assistant for estimating costs.

Wednesday: 5/7/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Attended CCO 59 meeting with ABF
- Sam Choy provided me a cd containing Michael Lewis' CADD profiling of PT continuity tendons. Gave the cd to Ron Martin for his review and concurrence of ABF's proposed labor hours to create the tendon coordinate locations.
- Sam Choy emailed me a copy of FWS' latest cost proposal dated 12/21/07

Thursday: 5/8/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed FWS' cost proposal dated 12/21/07 that was sent on 1/21/08.
- Attended CCO 45 meeting with ABF and FWS. Kevin of FWS requested approximately \$8,800 for material escalation costs vs \$30,000 first claimed. Sam Choy agreed to compensate FWS MOH payment requests. Kevin will order the pipe material subsequent to this meeting.

Friday: 5/9/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed Steve's proposed specification modification to include materials on hand payment to materials that are subject to price increases due to market conditions.
- Worked on CCO 48 cost estimate

SIGNATURE  Jeff Ocampo	TITLE Consultant Engineer, SAS
--	--

REC'D '08 MAY-16 10:46:35