

Job Stamp  
04-0120F4  
04-SF-80-13.2/13.9

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45. GP-102

Date: Week of May 12, 2008

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

**Monday, May 12, 2008**

Attended meeting/workshop with TBPOC, PMT & ABF to discuss schedule concerns and opportunities to accelerate the schedule of the SAS contract. In particular, we discussed China fabrication efforts, contractual impediments, and opportunities to accelerate the schedule.

Did not hold teleconference with team China due to difficulty with phone connection. However, later contacted Pete S. and briefed him on the TBPOC meeting earlier today.

**Tuesday, May 13, 2008**

Held regular DRB update hearing (every four months). Provided DRB overview of project and tour of field activities, which I participated in.

**Wednesday, May 14, 2008**

The following are highlights from the small group Core Team meeting:

- CCO 77, data base for reporting fabrication QC results.
- OBG – Department's view of applying requirements for 70%-80% penetration to the production panels.
- Status of dredging and temp tower C submittals to resource agencies.
- Acceptance criteria for OBG u-rib panels, and potential panels to be rejected.

**Thursday, May 15, 2008**

Participated in bi-weekly project safety meeting, followed by SAS all staff meeting.


Departed for airport in am to travel to Shanghai.

**Friday, May 16, 2008**

Arrived in Shanghai, China, and checked into accommodations.

**Saturday, May 17, 2008**

Met at Pudong office in am for several hours with Pete Seigenthaler and Jason Tom to discuss and resolve approach on several fabrication issues.

  
\_\_\_\_\_  
Gary Pursell  
Resident Engineer, SAS Bridge

REC'D \*08 MAY 23 #004745