

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 523 to 527	DATE: 5/19/08 to 5/23/08	S <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 5/19/2008 0800-1630 = 8 hrs
 • Finished last week's diary.
 • Worked on CCO 042 most of the day getting two new plan sheet revisions from PB, updating the CCO language and drafting an ATP letter to ABF.

Tuesday: 5/20/2008 0800-1630 = 8 hrs
 • Had CT-ABF CCO meeting. See CCO log for additional information.
 • Sent ABF the updated CCO Summary log after the meeting. Also sent Sam and Brandon (ABF) the latest RFI-CCO Hopper Report sorted by RFI and CCO.
 • Worked on CCO 042 ATP letter and CCO package.

Wednesday: 5/21/2008 0800-1630 = 8 hrs
 • Finished CCO 042 ATP letter and CCO package. Gary wants to review it tomorrow before sending it out.
 • Worked on draft CCO 076 language and CCO package. Placed plans in the Plan Sheet Library to get ready for the ATP letter to ABF.
 • Met Sam Choy on CCO 045. Will work on modifying the CCO language to fix the lump sum CCO payment language. He also said that FW Spencer has not ordered the pipe yet. Sent an e-mail to CT internal on this issue.

Thursday: 5/22/2008 0800-1630 = 8 hrs
 • Wrote draft ATP letter for CCO 045 and modified CCO lump sum payment language so it only pays for the extra cost for furnishing the pipe.
 • Got OK from Gil on the CCO language for CCO 076. Wrote draft ATP letter for CCO 076 with draft CCO and the two plan sheets. Also worked on Plan Sheet Library transmittal draft in preparation for the ATP letter.
 • CCO 042 ATP letter and Plan Sheet Library transmittal package went out today to ABF.

Friday: 5/23/2008 0800-1630 = 8 hrs
 • Worked on CCO 042 binder.
 • Assigned CCOs 85 & 86.
 • Sent CCO 076 ATP package to ABF. Also sent them the plan sheets in the PMIV Plan Sheet Library.
 • Updated CCO Logs.

SIGNATURE  **Scott Fabel, P.E.** CONSULTANT ENGINEER, SAS 