

Contract No. 04-0120F4  
 04-SF-80-13.4, 13.8  
 ACBRIM-080-(094)N

Report No. 709  
 Date 4/25/2008  
 M T W Th **F** S S Circle Day  
 Shift Hr Start 0630 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY

E2 Crossbeam

REPORT

Location & Description of Operation

Manlift training at E2

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT						55 deg
			IDLE OR DOWN							
			REMARKS for Idleness or remarks)							(Reason other)
ABF		Pile Driver- Foreman	8							Ben Neal
ABF		Pile Driver-Journeyman	8							Allen Briney
ABF		Pile Driver-Journeyman	8							Jason Matlock
ABF		Pile Driver-Journeyman	8							Luke Paulk
ABF		Pile Driver-Journeyman	8							Edward Mendoza
ABF		Operator-Oiler	8							Kevin Alger
ABF		Operator-Journeyman	8							Kevin Fitzgerald
ABF		Pile Driver-Journeyman	8							Alan Colavito
ABF		Crane - "Ringer"	2					6		Barge #1 - Manitowac
ABF		Surveyor-Journeyman	8							Terry Dennis
ABF		Surveyor-Apprentice	8							Chris Roberts
481-93-4002		Man Lift	8							Genie
P185R		Compressor						8		Ingersoll-Rand
Vantage500		Welding Machine						8		Lincoln Electric
Vantage500		Welding Machine						8		Lincoln Electric
MQ		Generator						8		Denyo
MQ		Generator						8		Denyo
ABF		Equipment Barge	8							Flex Anchor
ABF		Skiff						8		115 Horse
ABF		Water Tank	1							
972279-549		Grout Mixer	1							

Manlift training for the entire crew took the first six hours of the day. No work was completed on the grout pads or the leveling of the frame.

In the afternoon the crew finished pouring the final sand jack. The same mix that was used on the 11 previous jacks was used here.



REC'D 08 MAY 30 #004927

Signature

Aaron J. Prchlik

T.E.

Title