

Contract No. 04-0120F4
 04-SF-80-13.4, 13.8
 ACBRIM-080-(094)N

Report No. 716
 Date 5/2/2008
 M T W Th **F** S S Circle Day
 Shift Hr Start 0630 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY

E2 Crossbeam

REPORT

Location & Description of Operation

Placement of the E2 pipe columns

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT						55 deg
										REMARKS (Reason other for idleness or remarks)
ABF		Pile Driver- Foreman	8							Ben Neal
ABF		Pile Driver-Journeyman	8							Allen Briney
ABF		Pile Driver-Journeyman	8							Jason Matlock
ABF		Pile Driver-Journeyman	8							Luke Paulk
ABF		Pile Driver-Journeyman	8							Edward Mendoza
ABF		Operator-Oiler	8							Kevin Alger
ABF		Operator-Journeyman	8							Kevin Fitzgerald
ABF		Pile Driver-Apprentice1	8							Nathan Vaneck
ABF		Crane - "Ringer"	8							Barge #1 - Manitowac
ABF		Surveyor-Journeyman	8							Terry Dennis
ABF		Surveyor-Apprentice	8							Chris Roberts
481-93-4002		Man Lift	8							Genie
P185R		Compressor							8	Ingersoll-Rand
Vantage500		Welding Machine	5						3	Lincoln Electric
Vantage500		Welding Machine							8	Lincoln Electric
MQ		Generator	8							Denyo
MQ		Generator							8	Denyo
ABF		Equipment Barge	8							Flex Anchor
ABF		Skiff	1						7	115 Horse

Attended internal concrete team meeting regarding the pour on May 6th at W2
 For details of this meeting see Pam Gagnier's report

The crew at E2 spent the day placing pipe column number 3 in the south west corner of the north lower brace frame.
 Finished placement by the end of the day. Tack welded the piped to the frame.


 Signature

Aaron L. Phillips
 Title
 REC'D 08 MAY 30 2008 04832