

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 504
Project working days no. 714
Date 04/30/2008
Inspectors Start 6:30 Stop 15:00
Hours
Shift Hours Start 6:30 Stop 21:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 62F Low: 46 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W							T.D.
7-154	C	CAT – IT28B loader							T.D.
30-196	C	Lincoln Electric 300D generator							T.D.
549-20-6031	R	DCA25USI MQ power generator							For trailer (T.D.)
7R24999	C	F-150 pick-up							T.D.
L-270	C	D185Q Sullivan Palatek compressor							T.D.
246-01-6015	R	John Deere 9000lb Excavator							T.D.
	1	Ron Lindsey							Foreman (T.D.)
	1	Randle							Pile driver (T.D)
	1	Bill White							O.E. (T.D)
	1	Ken White							O.E. (T.D)
	1	Richi Hiebert							Laborer (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram							Drill Tech
UG63505	C	Ford F-600							Drill Tech
	C	Compact drill-rig							Drill Tech
	C	Batter drill platform							Drill Tech
	1	Brad Middleton							Foreman (Drill Tech)
	1	Gerado Trujillo							Drill Tech
	1	Sistos Aguirre							Drill Tech
	1	Ulises Aguilar							Drill Tech
	1	Luiz Martinez							Drill Tech
	1	Ishmail Leon							Drill Tech
	1	Nicolas Leon							Drill Tech

Description of Operation:

- Daily activity of contractors
 - Drill tech & T.D. continued to excavate A1 foundation.
 - Regional Steel worked on placing rebars of B2 footing.
 - T.D. installed forms for A1 footing
 - See Jason Wilcox, Damon Brown, Gina Rizzardo, Thanh Le and Abdikarim Ali's diaries for additional contractors' activities and comments.
- Note
 - On-site from 11:00 to 12:30. Off-site, continued to review marine work plans.
 - Was informed from Gil that the shot-crete sample is not necessary as long as the same mix design is used.
 - Ron indicated that the rebars of B2 will be adjusted whenever it is necessary.
 - Inform David Bradd regarding the anchor bolt surveying.

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Structure Rep. SECRET MAY 30 #004840