

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 495
Project Work Day No. 705
Date **04/21/2008**
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF off
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rickie Campos	ABF
6	1	Crane Operator	8											Dale Thomas	ABF
7	1	Pile Driver	8											Rodney Thompson	ABF off
8	1	Pile Driver J/M	8											Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
10	1	Pile Driver/Welder	8											Harry Wheat	ABF
11	1	Elevator Operator	8											Howard Schroyer	ABF
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman
13	1	Pile Driver											8	Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8											Darron Smalls	ABF
15	1	Pile Driver	8										8	Josh Menchaca	ABF off
16	1	Pile Driver	8											Tony Bragg	ABF
18	1	Pile Driver	8											Paul Mason	ABF
19	1	Pile Driver	8											Andy Adam	ABF
20	1	Pile Driver	8											Kurt Chaffion	ABF
21	1	Pile Driver	8											Jeffe Johnasen	ABF
22	1	Pile Driver	8											Ken Reynolds	ABF
23	1	Iron worker Foreman												Lance Gaige	ABF/RSC
24	1	Iron worker	5											Tim Greenlee	ABF/RSC
25	1	Iron worker												Joe Bell	ABF/RSC
26	1	Iron worker												Victor Quiroz	ABF/RSC
27	1	Iron worker												Moises Leon	ABF/RSC
28	1	Iron worker												Jorge Lopez	ABF/RSC
29	1	Iron worker												Jose Monzano	ABF/RSC
30	1	Iron worker	5											John Rathman	ABF/RSC
	1	Liebeherr Crane LR 1300	8											330 T	ABF
	1	1 st Man Lift S-125											8		Hertz Rental

ABF received a 21000 gallon water storage tank at 10 AM.

ABF/RSC received one load of rebars in the morning. Pam did not find these rebars to be right. No paper work was available.

RSC came back today with a crew of 2 people and worked up to Noon time only.

ABF went for flagging but came back as all flagging was by CC Myers.

Additional Work on/off site:


(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.

(c) Attended Gil's staff meeting at 1 PM.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep