

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 496
Project Work Day No. 706
Date 04/22/2008
Shift Hours Start 06:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF off
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rickie Campos	ABF
6	1	Crane Operator	8											Dale Thomas	ABF
7	1	Pile Driver	8											Rodney Thompson	ABF off
8	1	Pile Driver J/M	8											Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8											Douglas Greene	ABF
10	1	Pile Driver/Welder	8											Harry Wheat	ABF
11	1	Elevator Operator	8											Howard Schroyer	ABF
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman
13	1	Pile Driver											8	Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8											Darron Smalls	ABF
15	1	Pile Driver											8	Josh Menchaca	ABF off
16	1	Pile Driver	8											Tony Bragg	ABF
18	1	Pile Driver	8											Paul Mason	ABF
19	1	Pile Driver	8											Andy Adam	ABF
20	1	Pile Driver	8											Kurt Chaffion	ABF
21	1	Pile Driver	8											Jeffe Johnasen	ABF
22	1	Pile Driver	8											Ken Reynolds	ABF
23	1	Iron worker Foreman												Lance Gaigne	ABF/RSC
24	1	Iron worker												Tim Greenlee	ABF/RSC
25	1	Iron worker												Joe Bell	ABF/RSC
26	1	Iron worker												Victor Quiroz	ABF/RSC
27	1	Iron worker												Moises Leon	ABF/RSC
28	1	Iron worker												Jorge Lopez	ABF/RSC
29	1	Iron worker												Jose Monzano	ABF/RSC
30	1	Iron worker												John Rathman	ABF/RSC
	1	Liebeherr Crane LR 1300	8											330 T	ABF
	1	1 st Man Lift S-125											8		Hertz Rental

ABF/RSC received one load of rebars in the morning at 6:30 AM. No orange tag was visible. Shipping order No N10496, total weight 658 KG.

ABF received the following the concrete to be poured of May 6, 2008

- Water Pump
- 6 " diameter steel piping for supply and return.
- Manifolds distributing water.
- Blue and Red color 1 inch diameter air hoses to be used for water connection of the manifolds to the cooling pipes.
- A water Chiller with its own compressor etc. on a flat bed, set under the north side of the W2 Cap False Work, just east of the Storage Tank.

RSC continues with a crew of 2 people.

ABF flagged for 1 hour in the morning and then CC Myers took over flagging in the morning.

Additional Work on/off site:

(a) The Temporary Tower Foundation work continues.

(b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep