

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 497  
Project Work Day No. 707  
Date 04/23/2008  
Shift Hours Start 06:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF off
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver	8										Rodney Thompson	ABF off
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift	8										Douglas Greene	ABF
10	1	Pile Driver/Welder	8										Harry Wheat	ABF
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver										8	Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8										Darron Smalls	ABF
15	1	Pile Driver	8										Josh Menchaca	ABF
16	1	Pile Driver	8										Tony Bragg	ABF
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jeffe Johnasen	ABF
22	1	Pile Driver	8										Ken Reynolds	ABF
23	1	Iron worker Foreman											Lance Gaige	ABF/RSC
24	1	Iron worker											Tim Greenlee	ABF/RSC
25	1	Iron worker											Joe Bell	ABF/RSC
26	1	Iron worker											Victor Quiroz	ABF/RSC
27	1	Iron worker											Moises Leon	ABF/RSC
28	1	Iron worker											Jorge Lopez	ABF/RSC
29	1	Iron worker											Jose Monzano	ABF/RSC
30	1	Iron worker											John Rathman	ABF/RSC
	1	Liebherr Crane LR 1300	8										330 T	ABF
	1	1 <sup>st</sup> Man Lift S-125										8		Hertz Rental



- Testing the Blue and Red color 1inch diameter air hoses to be used for water connection of the manifolds to the cooling pipes.
- A water Chiller with its own compressor, power generator etc. all installed on a flat bed trailer, was set under the north side of the W2 Cap False Work, just east of the Storage Tank.

RSC continues with its crew.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work continues. Frame D support piling continues near T1.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.
- (c) Attended 8 AM Concrete Meeting.
- (d) Showed to Gil the location of the West Wall Formworks' bulkheads, which are of concern.
- (e) Prepared the Progress Report for input in to the Construction Bulletin.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep