

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 509
Project Work Day No. 719
Date **05/05/2008**
Shift Hours Start 06:30 Stop 11:00
Inspector Shift 6:30 AM to 11 AM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver	12											Tony Crieghton	ABF
3	1	Pile Driver	12											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rickie Campos	ABF
6	1	Crane Operator	8											Dale Thomas	ABF
7	1	Pile Driver	8											Rodney Thompson	ABF
8	1	Pile Driver J/M	8											Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	12											Douglas Greene	ABF night operator
10	1	Pile Driver/Welder	8											Harry Wheat	ABF
11	1	Elevator Operator	12											Howard Schroyer	ABF
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman
13	1	Pile Driver										8		Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8											Darron Smalls	ABF
15	1	Pile Driver										8		Josh Menchaca	ABF off
16	1	Pile Driver	8											Tony Bragg	ABF
18	1	Pile Driver	8											Paul Mason	ABF
19	1	Pile Driver	8											Andy Adam	ABF
20	1	Pile Driver	8											Kurt Chaffion	ABF
21	1	Pile Driver	8											Jeffe Johnasen	ABF
22	1	Pile Driver Foreman	8											Leo Vego	ABF
23	1	Pile Driver	8											Henry Wheat	ABF
24	1	Pile Driver	8											Rickie Yembo	ABF
25	1	Pile Driver	8											Ken Reynolds	ABF
26	1	Iron worker												Tim Greenlee	ABF/RSC
	1	1 st Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental

1	MQ Power Generator 220	8										8		ABF Main power
1	MQ Whisper Watt 7000 549-07-5006											8		ABF
1	MQ Whisper Watt 7000 549-20-4007											8		ABF
1	MQ Whisper Watt 7000 549-20-4044											8		ABF
1	Ingersoll Rand Air compressor 20-2183	8										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8												ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044													ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Balden Generator	20										4		ABF Cooling system
1	MQ Generator Standby	20										4		ABF power
1	Water Chilling System	20										4		ABF rental
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	2												ABF
1	Elevator	8												ABF

Weather: Sunny & cold morning, wind medium to high, Hi 68 F Lo 47 F, some light in the morning.

Description of Operation:

ABF started to work on the Hinge K assembly. They relocated the 1" plate and started to work on its supports.

ABF is preparing for the concrete pour of tomorrow may 6, 2008. It is fixing the leaks identified yesterday.

The following are in place for the Thermal Control of the Concrete to be poured on May 6, 2008

- 3 Water Pumps are installed, two for supply with one as standby.
- There are three switch panels and one control panel.
- 6 " diameter steel piping for supply and return.
- Manifolds for each of the four walls for distributing water to various cooling pipe sets..
- Connecting the Blue and Red color 1inch diameter hoses to the manifolds and to the cooling pipes in the walls.
- A water Chiller with its own compressor, power generator etc. all installed on a flat bed trailer, was set under the north side of the W2 Cap False Work, just east of the Storage Tank. Connections were made from the tank to the supply pump to the chiller and return to the tank.
- 3 pumps.
- Vertical steel pipes for the supply and return.
- 4 sets of Manifolds at the top.
- PVC supply & return pipes in each wall at approximately 2' o/c.
- Two Generators to supply power to the Pumps. One generator will supply the power and the other is one on the standby.
- ABF tied and secured all the piping and installed thrust blocks, lateral ties and supports.

After completion of connections, ABF tested the pipes for leakage.

In addition to two generators as part of the cooling system, ABF has three Generators on the Standby for pumps 1, 2 and 3 and a 4th one for the Chiller.

The night crew consisting of George and Tony were informed of the operations of the chillers and the pumps by Terry in my presence.

ABF is running the chiller and the pumps through the concrete pour.

CT moved the cylinders, and all testing material and equipment to the job site.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues. Four piles are visibly done. The driving barge is gone.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity. There are lots of activities.
- (c) Attended Gil's staff meeting at 1 PM.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep



Rick
Morrow/D04/Caltrans/CAGov
05/05/2008 08:25 AM

To Gilel Klebanov/D04/Caltrans/CAGov@DOT
cc Ron Matin/D04/Caltrans/CAGov@DOT, Lalit
Mathur/D04/Caltrans/CAGov@DOT, Pamela
Gagnier/D04/Caltrans/CAGov@DOT,
bcc

Subject Fw: May 6th Concrete Pour - ADJUSTED START TIME

Please get everyone prepared for a very early start!
Gil should be in by lunch time, but see me before if there are questions.

----- Forwarded by Rick Morrow/D04/Caltrans/CAGov on 05/05/2008 08:23 AM -----

Gary
Pursell/D02/Caltrans/CAGov
05/05/2008 08:21 AM

To Rick Morrow/D04/Caltrans/CAGov
cc

Subject Fw: May 6th Concrete Pour - ADJUSTED START TIME

Sent from my BlackBerry Wireless Device

----- Original Message -----

From: "Brian Petersen" [bpetersen@abfjv.com]

Sent: 05/05/2008 06:52 AM

To: Bart Ney; Mike Forner; Gary Pursell; "Bob Coupe" <bcoupe@ccmyersinc.com>; Bill Casey

Cc: "Mike" <MFlowers@abfjv.com>; "LWehar@abfjv.com" <lwehar@abfjv.com>; "JDavidson@abfjv.com" <jdavidson@abfjv.com>; <ckanapicki@abfjv.com>; "SMarko@abfjv.com" <smarko@abfjv.com>; <dgainey@abfjv.com>; <jkent@abfjv.com>; <dbutler@abfjv.com>

Subject: May 6th Concrete Pour - ADJUSTED START TIME

To All:

As noted during the Friday, May 2nd YBI Coordination Meeting, due to the potential for increased air temperatures on YBI, we have moved up the start time for our concrete placement to **2:00AM TONIGHT, the morning of May 6th.**

Jim Davidson is coordinating with the Caltrans Reps on the Civil Works Team of this change.

Brian A. Petersen
Operations Manager
American Bridge/Fluor Enterprises, Inc., A Joint Venture
375 Burma Road
Oakland, CA 94607
T: 510-808-4600 (Main Office)
D: 510-808-4605 (Direct)
F: 510-808-4601