

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 520
Project Work Day No. 730
Date 05/16/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 06:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcnell	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer								8		Rickie Campos	ABF off
6	1	Crane Operator	8									Dale Thomas	ABF
7	1	Pile Driver	8									Rodney Thompson	ABF
8	1	Pile Driver J/M	8									Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8									Douglas Greene	ABF
10	1	Pile Driver/Welder	8									Harry Wheat	ABF
11	1	Elevator Operator	8									Howard Schroyer	ABF
12	1	Pile Driver	8									Nigel Lohse	ABF Foreman
13	1	Pile Driver								8		Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8									Darron Smalls	ABF
15	1	Pile Driver								8		Josh Menchaca	ABF off
16	1	Pile Driver	8									Tony Bragg	ABF
18	1	Pile Driver	8									Paul Mason	ABF to Pier 7
19	1	Pile Driver	8									Andy Adam	ABF
20	1	Pile Driver	8									Kurt Chaffion	ABF
21	1	Pile Driver	8									Jeffe Johnasen	ABF
22	1	Pile Driver Foreman								8		Leo Vego	ABF to Pier 7
23	1	Pile Driver								8		Henry Wheat	ABF to Pier 7
24	1	Pile Driver								8		Rickie Yembo	ABF to Pier 7
25	1	Pile Driver								8		Paul Eckstrom	ABF to Pier 7
25	1	Pile Driver								8		Ken Reynolds	ABF off
26	1	Iron worker										Tim Greenlee	ABF/RSC
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental

1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental
1	MQ Power Generator 220	8											ABF Main power
1	MQ Whisper Watt 7000 549-07-5006								8				ABF
1	MQ Whisper Watt 7000 549-20-4007								8				ABF
1	MQ Whisper Watt 7000 549-20-4044								8				ABF
1	Ingersoll Rand Air compressor 20-2183								8				ABF central
1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
1	Ingersoll Rand Air Compressor 185R								8				ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8											ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839								8				ABF power
1	Genie 541-4000N Flood Lights 536-40-4843								8				ABF power
1	Genie 541-4000N Flood								8				ABF power
1	Genie 541-4000N Flood								8				ABF power
1	Balden Generator												ABF for return
1	MQ Generator Standby												ABF for return
1	Water Chilling System												ABF for return
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny morning, wind medium to high, Hi 85 F Lo 68 F, some light in the morning.

Description of Operation:

ABF continues stripping off bulkheads and other formwork of the walls poured on May 6, 2008.

The concrete looks good except for minor honey combs and cold joints, specially in the West Wall.

ABF continues working on the 2nd, 3rd & 4th Hinge K Assemblies.
16 rods were installed in 2nd Assembly.

The following were in place but not in use:

- All 3 Water Pumps.
- There are three switch panels and one control panel.
- 6 " diameter steel piping for supply and return.
- Manifolds for each of the four walls for distributing water to various cooling pipe sets..
- Connecting the Blue and Red color 1inch diameter hoses to the manifolds and to the cooling pipes in the walls.
- A water Chiller with its own compressor, power generator etc. are gone as of today.
- 4 sets of Manifolds at the top.
- PVC supply & return pipes in each wall at approximately 2' o/c.
- Two Generators to supply power to the Pumps.
- ABF has tied and secured all the piping and installed thrust blocks, lateral ties and supports.

In addition to two generators as part of the cooling system, ABF has three Generators on the Standby for pumps 1, 2 and 3 and a 4th one for the Chiller.


ABF started to remove 1" diameter flexible blue and red hoses from the cooling pipes.

A total of 104 rebars have cut as today. Additional rebars may be cut at various cages of the South Piers as the duct installation progresses.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.
- (c) Gave the truck to Gill. His truck is not working and I will be off for next week.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep