

Job Stamp  
 04-0120F4  
 SFOBB SAS

Const. Calendar Day No 497  
 Project Work Day No 707  
 Date 04/23/2008  
 Shift Hours Start 6:00 Stop 2:30  
 Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL  
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:												REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										IDLE OR DOWN	Name	Contractor
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Foreman	8										Ben Neal	ABF
	1	Pile Driver	8										Alen Briney	ABF
	1	Pile Driver	8										Jason Matlock	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Allen Cocaido	ABF
	1	Surveyer	4										Terry Dennis	ABF
	1	Surveyer	4										Jason Allen	ABF
	1	Surveyer	4										Bob Andes	ABF
	1	Pile Driver	8										Jason Matlock	ABF
	1	P D	8										Luke Paulk	ABF
	1	Operator	8										Kevin Alger	ABF
	1	Deck Hand	8										K. Fitzgerald	ABF
	1	Crane Operator	8										Tom Watts	ABF
	1	Oiler	8										Mel Thompson	ABF
	1	Crawler Crane									idle		Manitowoc	ABF
768-50-4009	1	Welding Machine											Lincoln	ABF
	1	125' man lift												ABF
25	1	Generator set												ABF
769-50-4005	1	Welding Machine									idle			ABF
	1	Compressor									idle			ABF
	1	Welding Machine									idle			ABF
	1	Barge Crane											Maniovoc	ABF
	1	Grout Mixer												ABF

Weather: Overcast 60 F


**Description of Operation:**

1. Setting W 36 X160 beams for soffit deck at berth 7.
2. Setting forms around 6 Sand Jack at the South of pier E2 for grouting.
3. surveyers were marking the elevation and location of intermediate false work frame.
4. A new grout mixer for grout pour was brought to E2 footing.
5. I attended owners meeting at 8:00 am.

**Additional Work on/off site:**

1. Welding riggers for barges.
2. assembly of flexy float barge.

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep