

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 516  
Project Work Day No. 726  
Date 05/12/2008  
Shift Hours Start 6:00 Stop 2:30  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:												Name Contractor		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Crane Operator	8										Mark Mom	ABF
	1	Apprentice Operator, Oiler	8										Simon Streeter	ABF
	1	Crawler Crane	8										D B manltowoc	ABF
768-50-4009	1	Welding Machine											Lincoln	ABF
	1	25 KWA generator											Ingersoll Rand	ABF
002077	1	Compressor												


Weather: Clear 68 F

Description of Operation:

1. Completion of guard rail for walkway on second half of intermediate frame for E2 falsework.
2. flying second half of intermediate frame and its cross bracing and loading them on barge for shipping to E2 footing..
3. Drilling hole in W36 x 160 # for tie rods.
4. Attending in staff meeting at 1;00 pm.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep