

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 517
Project Work Day No. 727
Date 05/13/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	8							IDLE OR DOWN	Name Contractor	
											Name	Contractor
	1	Foreman	8								Leo Vega	ABF
	1	Pile Driver	8								Richard Yambao	ABF
	1	Pile Driver	8								Henry Wheat	ABF
	1	Pile Driver	8								Paul Eckstrom	ABF
	1	Crane Operator	8								Mark Mom	ABF
	1	Apprentice Operator, Oiler	8								Simon Streeeter	ABF
	1	Crawler Crane	8								D B manitowoc	ABF
768-50-4009	1	Welding Machine									Lincoln	ABF
	1	25 KWA generator							idle		Ingersoll Rand	ABF
002077	1	Compressor										


Weather: Clear 68 F

Description of Operation:

- Cutting 4 x 8 timbers, dunnage, for carry beams on barge KRS 180 - 8.
- Torch cut of W 12 x 53 # beam for using them as carry beam for W 36 x 160 # soffit deck stringers for E2 false work.
- flying W 36 x 160 # stringers and setting them on barge KRS 180 – 8 for bracing installation.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep