

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 518
Project Work Day No. 728
Date 05/14/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)														Name
	1	Foreman	8												Leo Vega	ABF
	1	Pile Driver	8												Richard Yambao	ABF
	1	Pile Driver	8												Henry Wheat	ABF
	1	Pile Driver	8												Paul Eckstrom	ABF
	1	Crane Operator	8												Mark Mom	ABF
	1	Apprentice Operator, Oiler	8												Simon Streeter	ABF
	1	Crawler Crane	8												D B manitowoc	ABF
768-50-4009	1	Welding Machine													Lincoln	ABF
	1	25'KWA generator											idle	Ingersoll Rand	ABF	
002077	1	Compressor														

Weather: Clear 62 F

Description of Operation:

1. Sizing and cutting 4 x 6 timbers for cross bracing stingers.
2. Installing cross bracing between W 36 x 160 # stringer.
3. Installing 3/4" coil rod top and bottom of stringer and tying them to secure wooden cross bracing.
4. Securing W 36 x 160 # stinger on W 12 x 53 by tack welds on barge KRS 180 – 8.
5. Prepration of W 36 x 160 # for loading on KRS –180 – 8 Barge.
6. Loading tow sets, four each, of W 36 x 160 # stingers on KRS 180 – 8 barge.
7. I attended Team Concrete meeting at 8 am.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep