

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 520
Project Work Day No. 730
Date 05/16/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	8								IDLE OR DOWN	Name	Contractor
	1	Foreman	8									Leo Vega	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									Henry Wheat	ABF
	1	Pile Driver	8									Paul Eckstrom	ABF
													ABF
	1	Crane Operator	8									Mark Morn	ABF
	1	Apprentice Operator, Oiler	8									Simon Streeter	ABF
	1	Crawler Crane	8									D B manitowoc	ABF
768-50-4009	1	Welding Machine										Lincoln	ABF
	1	25 KWA generator									idle	Ingersoll Rand	ABF
002077	1	Compressor											

Weather: Clear 82 F

Description of Operation:

1. Preparation for L 3 1/2" X 3 1/2" X 5'-6" long guard rail posts.
2. Welding 6 x 4 x 1/4" HSS profile at the end of W 36 x 160 # stringer
3. Installing 3/4" coil rod top and bottom of stringer and tying them to secure wooden cross bracing.
4. Welding 3 1/2 x 3 1/2 x 14 1/2" long angle iron to the web at the end of W 36 x 160 # stringer.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep