

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 523  
Project Work Day No. 733  
Date 05/19/2008  
Shift Hours Start 6:00 Stop 2:30  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	N O - M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor	
												IDLE OR DOWN			
	1	Foreman	8											Leo Vega	ABF
	1	Pile Driver	8											Richard Yambao	ABF
	1	Pile Driver	8											Henry Wheat	ABF
	1	Pile Driver	8											Paul Eckstrom	ABF
	1	Crane Operator	8											Mark Mom	ABF
	1	Apprentice Operator, Oiler	8											Simon Streeter	ABF
	1	Crawler Crane	8											D B manitowoc	ABF
768-50-4009	1	Welding Machine												Lincoln	ABF
	1	25 KWA generator													ABF
002077	1	Compressor												Ingersoll Rand	

Weather: Partial cloudy 60 F

Description of Operation:

1. Sizing and cutting 4 x 6 timbers for cross bracing stringers.
2. Installing cross bracing between W 36 x 160 # stringer.
3. Installing 3/4" coil rod top and bottom of stringer and tying them to secure wooden cross bracing.
4. Welding HSS 6 x 4 x 1/4 " at the end of W 36 x 160 # stringers.
5. Welding 3 1/2" x 2 1/2" x 14" long angle Iron at the end of stringer for Guard rail support.
6. I attended staff meeting at 8 am.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep