

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 524
Project Work Day No. 734
Date 05/20/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	4										Richard Yambao	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Pile Driver	4										Paul Eckstrom	ABF
	1	Operator	3										Mark Mom	ABF
	1	Oiler	3										Simon Streeter	ABF
	1	Crawler Crane	3										manitowoc	ABF
768-50-4009	1	Welding Machine	8										Lincoln	ABF
	1	25 KWA generator										idle		ABF
002077	1	Compressor										idle	Ingersoll Rand	ABF

Weather: Partial cloudy 65 F

Description of Operation:

1. Hoisting and loading stringers on KRS 180 – 8 barge.
2. Installing 3/4" coil rod top and bottom of stringer and tying them to secure wooden cross bracing.
3. Welding 3 1/2" x 2 1/2" x 14" long angle Iron at the end of stringer for Guard rail support.\
4. Paul and Richard along with crawling crane operator and oiler went to help the crane assembly crew at about 11:00am .

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep

REC'D *08 MAY-31 #004937