

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 466
Project Work Day No. 676
Date **03/25/2008**
Shift Hours Start 0700 Stop 15:30
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)														Name
1		Pile driver - Foreman	8												Leo Vega	ABF
2		Pile Driver – Journeyman	8												Ed Mendoza	
3		Pile Driver – Journeyman	8												Paul Ekstrom	
4		Pile Driver – Journeyman	8												Richard Yambao	
5		Pile Driver – Journeyman	8												Henry Wheat	
6		Operator	8												Tim Campbell	
7		Oiler	8												Mel Thompson	
		Crane													Manitowac 4100	

- The assembly of the falsework began in earnest today by connection the Ring Stiffeners with 10x10x1/2 TS. By the end of the day, the 2 larger bracings to the one side of the middle brace was complete. Most of the bolts were snug tightened.
- Gil told me to draft a letter addressed to ABF outlining the deficiencies of the survey submittals and the information that the State expects to see. The draft will wait the conclusion of our weekly meeting scheduled for tomorrow.
- Continued with the review of the falsework plan and the Special Provisions;

Inspector:

Saman Soheili 

Trans Engineer (D)/Asst. Struct. Rep.

REC'D - 03 MAY 31 #004939