

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 468
Project Work Day No. 678
Date 03/27/2008
Shift Hours Start 0700 Stop 15:30
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Pile driver - Foreman	8								Leo Vega	ABF	
	2	Pile Driver – Journeyman	8								Ed Mendoza		
	3	Pile Driver – Journeyman	8								Paul Ekstrom		
	4	Pile Driver – Journeyman	8								Richard Yambao		
	5	Pile Driver – Journeyman	8								Henry Wheat		
	6	Operator	8								Tim Campbell		
	7	Oiler	8								Mel Thompson		
		Crane									Manitowac 4100		

- The ABF employees continued with the assembly of the cross-bracing for the lower tier of the falsework. By the end of the day, they were almost done with the construction of the 2nd of the two long pieces. Welding of some of the 10x10x1/2" elements and tightening of the bolts and surveying of the connected pieces was all that remained.
- Gil asked me to do a hand calculation on determining the coordinates of the 36" falsework posts (sand jacks) and compare the results with the Contractor's data. In the meantime, Aaron is trying to plot these points and other points of interest on microstation and Gil told me to compare my numbers with his as well. David Bradd, Aaron & I are supposed to hook-up on Monday morning following the staff meeting to establish the "E" line, "W" line, & the Pier centerline.

Inspector:

Saman Soheili 

Trans Engineer (D)/Asst. Struct. Rep.

REC'D - OCT 31 #004941