

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 472
Project Work Day No. 682
Date **03/31/2008**
Shift Hours Start 0700 Stop 15:30
Inspector Shift 6:30 AM to 3:00 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													IDLE OR DOWN	Name	Contractor
	1	Pile driver - Foreman	8													Leo Vega	ABF
	2	Pile Driver – Journeyman	8													Ed Mendoza	
	3	Pile Driver – Journeyman	8													Paul Ekstrom	
	4	Pile Driver – Journeyman	8													Richard Yambao	
	5	Pile Driver – Journeyman	8													Henry Wheat	
	6	Operator	8													Tim Campbell	
	7	Oiler	8													Mel Thompson	
		Crane														Manitowac 4100	

- **Ceaser Chavez's Birthday**
- Staff Meeting
- I continued on the calculation of all the points of interest for the falsework on Pier E2. All my numbers were within 1 to 2 mm of those calculated by ABF and Aaron's.
- Gil told me to run more calculations to determine points on the centerline of the pier;
- With all the crossbracings levelled & plumbed, the Contractor began welding angles to the 5/8" flange of the Ring Stiffeners in order to make handrails and drilling holes into the 36x160 stringer for the 3/4" coil rods;

Inspector:  Trans Engineer (D)/Asst. Structures Rep-31 #004943