

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 491
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 691
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/17/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
EQUIPMENT AND/OR LABOR:			48 – Bar Reinforcing Steel (Bridge)							IDLE OR DOWN	Name	Contractor
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										
1	1	Superintendent	8								Gaige, Lance	RSC
2	1	Foreman	0								Van Brusselen, Jon	RSC
3	1	Ironworker	0								Vallarreal, Jose	RSC
4	1	Ironworker	8								Manzano, Jose	RSC
5	1	Ironworker	8								Lopez, Jorge	RSC
6	1	Ironworker	0								Greenlee, Tim	RSC
7	1	Ironworker	0								Rodriguez, Ernesto	RSC
8	1	Ironworker	0								Gomez, Daniel	RSC
9	1	Ironworker	0								Balderrama, Julio	RSC
10	1	Ironworker	0								Espinoza, Sal	RSC
11	1	Ironworker	0								Mortenson, Kurt	RSC
12	1	Ironworker	8								Bell, Joe	RSC
14	1	Ironworker	0								Stockton, Luke	RSC
15	1	Ironworker	8								Quiroz, Victor	RSC

Weather: Sunny, mild, dry ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities. Also see M. Bruce's diary for additional comments.

Daily for Regional Steel

RSC completed punch list items. See list below.
RSC adjusted layout and #19 form saver bars for jacking saddle block out. See sheet 497S9R1.
See M. Bruce & D. Chung diaries for additional comments.

NOTES:

Lance Gaige is leaving the project and Joe Bell will take his place.

Punch List Items:


- Cut bury bar west wall and #25 jacking saddle face.
- Remove rebar lying in SW jacking saddle block is touching forms.
- Tie T-heads in longitudinal wall.
- Add transverse wall access opening rebar (vertical bar running east/west).
- Adjust position form saver #25 at jacking saddle face.

Office

Check email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'D. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep