

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 492
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 692
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/18/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)							IDLE OR DOWN	Name Contractor	
Equ. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)									Name	Contractor
		Regional Steel										
1	1	Superintendent	0								Gaige, Lance	RSC
2	1	Foreman	0								Van Brusselen, Jon	RSC
3	1	Ironworker	0								Vallarreal, Jose	RSC
4	1	Ironworker	0								Manzano, Jose	RSC
5	1	Ironworker	0								Lopez, Jorge	RSC
6	1	Ironworker	0								Greenlee, Tim	RSC
7	1	Ironworker	0								Rodriguez, Ernesto	RSC
8	1	Ironworker	0								Gomez, Daniel	RSC
9	1	Ironworker	0								Balderrama, Julio	RSC
10	1	Ironworker	0								Espinoza, Sal	RSC
11	1	Ironworker	0								Mortenson, Kurt	RSC
12	1	Ironworker	0								Bell, Joe	RSC
14	1	Ironworker	0								Stockton, Luke	RSC
15	1	Ironworker	0								Quiroz, Victor	RSC

Weather: Overcast (am), Sunny (pm), mild, dry ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities. Also see M. Bruce's diary for additional comments.

Daily for Regional Steel

No fieldwork for RSC today. Waiting for ABF to finish forms.

NOTES:


REC'D *08 MAY-31 #004976

Office

Finished estimate 24.
Check email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep