

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 495
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 695
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/21/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)	IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)			
		Regional Steel			Name Contractor
1	1	Superintendent	0		Gaige, Lance RSC
2	1	Foreman	0		Van Brusselen, Jon RSC
3	1	Ironworker	0		Vallarreal, Jose RSC
4	1	Ironworker	0		Manzano, Jose RSC
5	1	Ironworker	0		Lopez, Jorge RSC
6	1	Ironworker	8		Greenlee, Tim RSC
7	1	Ironworker	8		Raprasnussen, John RSC
8	1	Ironworker	0		Gomez, Daniel RSC
9	1	Ironworker	0		Balderrama, Julio RSC
10	1	Ironworker	0		Espinoza, Sal RSC
11	1	Ironworker	0		Mortenson, Kurt RSC
12	1	Ironworker	0		Bell, Joe RSC
14	1	Ironworker	0		Stockton, Luke RSC
15	1	Ironworker	0		Quiroz, Victor RSC

Weather: Sunny, cold, dry ground, Hi 60 F Lo 46 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

RSC removed 10 previously placed #36 bars from the southwest wall. Bars had wrong coupler. RSC started replacing initially placed #36L8-L13Tx with the correct form saver coupler in the southwest wall. RSC fixed/adjusted some of the hairpin ties in southwest wall.

NOTES:

P.Gagnier

REC'D 08 MAY-31 #004977

Office

Check email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep