

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 502
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 702
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/28/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)	HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Regional Steel											
1	1	Superintendent	0								Gaige, Lance	RSC	
2	1	Foreman	0								Van Brusselen, Jon	RSC	
3	1	Ironworker	0								Vallarreal, Jose	RSC	
4	1	Ironworker	4								Manzano, Jose	RSC	
5	1	Ironworker	0								Lopez, Jorge	RSC	
6	1	Ironworker	4								Greenlee, Tim	RSC	
7	1	Ironworker	0								Rapasmussen, John	RSC	
8	1	Ironworker	0								Gomez, Daniel	RSC	
9	1	Ironworker	0								Balderrama, Julio	RSC	
10	1	Ironworker	0								Espinoza, Sal	RSC	
11	1	Ironworker	0								Mortenson, Kurt	RSC	
12	1	Ironworker	0								Bell, Joe	RSC	
14	1	Ironworker	4								Arroya, Fidel	RSC	
15	1	Ironworker	4								Quiroz, Victor	RSC	

Weather: Clear, sunny, mild, dry ground, Hi 75 F Lo 49 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

RSC continues to work on the east side of the jacking block.

NOTES:

RSC only on site a portion of day waiting on rebar.

P.Gagnier


REC'D \*08 MAY-31 #004982

Office

Check email.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke extending to the right.

Trans Engineer (C)/Asst. Struct. Rep