

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 510
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 710
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/05/2008

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			48 - Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Regional Steel											
1	1	Superintendent	0										Gaige, Lance RSC
2	1	Foreman	0										Van Brusselen, Jon RSC
3	1	Ironworker	0										Vallarreal, Jose RSC
4	1	Ironworker	0										Manzano, Jose RSC
5	1	Ironworker	0										Lopez, Jorge RSC
6	1	Ironworker	0										Greenlee, Tim RSC
7	1	Ironworker	0										Rapasmussen, John RSC
8	1	Ironworker	0										Gomez, Daniel RSC
9	1	Ironworker	0										Balderrama, Julio RSC
10	1	Ironworker	0										Espinoza, Sal RSC
11	1	Ironworker	0										Mortenson, Kurt RSC
12	1	Ironworker	0										Bell, Joe RSC
14	1	Ironworker	0										Stockton, Luke RSC
15	1	Ironworker	0										Quiroz, Victor RSC

Weather: P. Cloudy, mild, dry ground, Hi 75 F Lo 49 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

RSC was not on the job site today.

NOTES:

Punch List RSC:

P.Gagnier

REC'D '08 MAY-31 #004987


- ~~Cut bars west wall~~
- ~~Provide east/west support—prevent movement in #29 vertical transverse bars w/i jacking saddle intersection.~~
- ~~Tie #29, #25 vertical bars in longitudinal wall west side.~~
- ~~Cut bury bar against forms southwest jacking saddle block vertical face.~~
- Add dobies southwest wall.
- Build small matt for jacking saddle block.

Office

Prepared for tomorrows concrete pour. Wrote TL-502's and labeled concrete cylinders.
Delivered prepared concrete cylinders with wheel barrel and additional concrete testing supplies to job site Caltrans trailer.
Attended staff meeting to discuss concrete pour. Also discussed with C. Kanapicki (ABF) some issues brought up at staff meeting.
Check email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep