

|                              |           |                       |             |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA          | Job Stamp | 7-day Const. Calendar | Day No. 516 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No.  | Day No. 716 |
| Form HC-10A (Rev. 6/80)      | 04-0120F4 | Date                  | 05/12/2008  |

|                  |       |      |      |      |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1630 |
| Shift Hours      | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

| EQUIPMENT AND/OR LABOR: |         |                                     | 4B - Bar Reinforcing Steel (Bridge) | HOURS - ITEM NO. |  |  |  |  |  |  | IDLE OR DOWN       | REMARKS |            |
|-------------------------|---------|-------------------------------------|-------------------------------------|------------------|--|--|--|--|--|--|--------------------|---------|------------|
| Equ. #.                 | NO. MEN | DESCRIPTION (Of Equipment or Labor) |                                     |                  |  |  |  |  |  |  |                    | Name    | Contractor |
| 1                       | 1       | Superintendent                      | 0                                   |                  |  |  |  |  |  |  | Gaige, Lance       | RSC     |            |
| 2                       | 1       | Foreman                             | 0                                   |                  |  |  |  |  |  |  | Van Brusselen, Jon | RSC     |            |
| 3                       | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Vallarreal, Jose   | RSC     |            |
| 4                       | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Manzano, Jose      | RSC     |            |
| 5                       | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Lopez, Jorge       | RSC     |            |
| 6                       | 1       | Ironworker                          | 8                                   |                  |  |  |  |  |  |  | Greenlee, Tim      | RSC     |            |
| 7                       | 1       | Ironworker                          | 8                                   |                  |  |  |  |  |  |  | Rapasmussen, John  | RSC     |            |
| 8                       | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Gomez, Daniel      | RSC     |            |
| 9                       | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Balderrama, Julio  | RSC     |            |
| 10                      | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Espinoza, Sal      | RSC     |            |
| 11                      | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Mortenson, Kurt    | RSC     |            |
| 12                      | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Bell, Joe          | RSC     |            |
| 14                      | 1       | Ironworker                          | 0                                   |                  |  |  |  |  |  |  | Stockton, Luke     | RSC     |            |
| 15                      | 1       | Ironworker                          | 8                                   |                  |  |  |  |  |  |  | Quiroz, Victor     | RSC     |            |

Weather: Clear, sunny, mild, dry soil, Hi 70 F Lo 49 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

RSC continue installing PT duct see M. Bruce's diary for additional information.

NOTES:

Drove to Sacramento today to deliver concrete cylinders from pour 2 for compressive strength testing. Left Oakland at 1:30pm because of late staff meeting. Worked 1-hour overtime due to traffic and driving distance.

P.Gagnier


RECT 08 MAY 31 #004992

Office

- Attend weekly staff meeting.
- Write diaries
- Check email.
- Processed compressive strength data from pour 2.
- Set up meeting with Alex Sanjines (TYLin), Tim Greenlee (RSC) to meet on job-site south side to discuss cutting vertical rebar for PT duct installation. The goal is to determine which bars to cut for ducts. Will meet at 9am.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep