

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **5/5/08**
 NIGHTWORK **MONDAY**
Shift Hrs Start **7:00** Stop **15:30**
Engineer's Hrs Start **7:00** Stop **15:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam	7-day const. cal.: 509	Weather: clear
Remark: Hinge K assembly formwork	Project work day: 719	Hi 63F/Lo 44F

Description of Operation:
ABF - assemble forms to ends of HS rods.

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					IDLE OR DOWN	REMARKS	Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	1	2	3	4	5			

For equipment and personnel hours, please see LALIT MATHUR'S (CT) diaries.

weekly internal staff meeting.
I did not perform any field inspection today.
Pam (CT) and I acquired concrete cylinders and marked them in preparation for the concrete pour. 32 cylinders total:
2 pairs of 1, 3, 5, 7, 14, 28, 56, and 90 day breaks.
We also transported these cylinders and a wheelbarrow to the CT field office at the bottom of YBI.
At the end of the day, I went to the Hayward field office to pick up a flow pan for the SCC flow test. I borrowed a shovel from that office as well.

THE CONCTETE POUR WAS RESCHEDULED FOR 0200 TUESDAY MORNING.

Materials:
1 HR OT - pick up flow plan for SCC slump flow test in Hayward - time ran over

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 1.0	INSPECTION

REC'D 08 MAY 31 #005004
David Chung
DAVID CHUNG

TE/CT
Title