

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. In San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **5/7/08**

NIGHTWORK WEDNESDAY

Shift Hrs Start **7:00** Stop **15:30**
Engineer's Hrs Start **7:00** Stop **15:30**

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	7-day const. cal.: 511	Weather: clear
Remark: Hinge K assembly	Project work day: 721	Hi 64F/Lo 50F

Description of Operation:
ABF - continue with Hinge K assembly
RPS - begin placing duct in column area

		HOURS - ITEM NO.						IDLE OR DOWN		
ITEM NO. >>									Prime	American Bridge / Fluor JV (P)
								Sub #1	Regional (1)	
								Sub #2	(2)	
								Sub #3	(3)	
								Sub #4	(4)	
								Sub #5	(5)	
EQUIPMENT AND/OR LABOR:								REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)						Name	Classification	

For equipment and personnel hours, please see LALIT MATHUR'S (CT) diaries.

Weekly meeting with ABF: at the beginning of the meeting, Gil (CT) mentioned that the temperatures in the concrete was around 50 deg F. Gil asked ABF when they expect the next pour to be. ABF thinks that Pour 3 will be in July.

No field inspection today

Cylinders were picked up from the site and loaded into the water bath (Pam and myself). The 1 & 3-day break cylinders were transported to the Sacramento lab (Ali).

Ron Marin (CT) states that Steve Marko refused to place the thermal control blankets on the steel - which is required by the thermal control plan. The thermal control plan requires that all concrete surfaces are covered, as well as the adjacent 3 feet protruding from the concrete. However, ABF asks CTLGroup if they would be allowed to drape the blankets over the entire caged area, in effect creating a tent over the concrete. According to an email that Gil (CT) received, they are. But, they were giving Ron trouble, Jim (ABF) states that Marko "had no intention of doming the rest because it is their option to drape the vertical bars." They left half of the walls un-covered and Ron warned them that if there were any cracks, the matter would be further investigated.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

REC'D 08 MAY 31 #005006
[Signature]
DAVID CHUNG
TE/CT
Title