

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>516 to 520</b>	DATE: <b>5/12/08 to 5/16/08</b>	S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>		

- Monday: 5/12/2008 0800-1630 = 8 hrs
- Finished last week's diary.
  - Finalized and sent 5/7/08 CCO 59 meeting minutes to ABF through PMIV.
  - Met with CT MEP group and PB design to go over CCO 44 RFI-CCO Hopper. Made some minor changes.
  - Sent CCO 82 HQ ATP package to Lisa Houghton at the D4 CCO Desk.
- Tuesday: 5/13/2008 Vacation = 8 hrs
- Took 8 hours vacation today to work on the condo.
- Wednesday: 5/14/2008 0800-1630 = 8 hrs
- Worked on various CCOs throughout the day.
  - Had Internal CCO meeting in the afternoon: (action notes to me following)
    - 24: Send to ABF. No time. Check with Don to make sure rail is not on critical path.
    - 25s1: Send plans to ABF. Need concurrence memo signed.
    - 36: Check on status.
    - 41: Check on HQ AT.
    - 42: Got latest CCO sheets today. Being reviewed.
    - 42s1: Sam needs RFI-CCO Hopper.
    - 44: RFI 1064 was added. Cover letter for final ATP to ABF needs RFI list and scope.
    - 45: CCO for HQ I&A with Gary waiting for signature.
    - 53: Check on schedule impacts. If so, may not pursue.
    - 58: Get HQ ATP.
    - 60: Send CCO to ABF.
    - 66: Need TYLin sheets.
    - 67: Check with Mark Woods.
    - 72: CT reviewing.
    - 76: Send ATP to ABF.
    - 80: Darryl is to e-mail Pochana for project limit revision.
    - 82: HQ ATP sent to HQ on 5/13/08. Letter sent to ABF.
- Thursday: 5/15/2008 0800-1630 = 8 hrs
- Safety and Staff meeting in the morning.
  - Sent ABF (Sam and Brandon) CCO 76 plan sheets to review. Will send an ATP letter Monday.
  - Sent CCO 45 package to HQ for I&A.
  - Worked on writing CCO 41 memo for HQ ATP.
- Friday: 5/16/2008 0800-1630 = 8 hrs
- MEP CCO meeting in the morning.
  - Took 4 hours vacation in the afternoon to work at the condo.
- Saturday: 5/17/2008 1345-1745 = 4 hrs OT
- Updated CCO 42 plan sheets in the PMIV plan sheet library for ATP to ABF next week.

SIGNATURE

*[Handwritten Signature]*  
 46.002

REC'D \*08 JUN-07 #005055  
**Scott Fabel, P.E.**

**Consultant Engineer, SAS**

*[Handwritten Initials]*