

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 530 to 534	DATE: 5/26 to 6/1/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 5/26/08
 Memorial Day

Tuesday: 5/27/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed Steve Bonnett's cost proposal for CCO 45 change of character adjustment for handling painted pipe versus bituminous coated pipe.
- Gary asked me to get familiarized with ZPMC's fabrication submittal drawings that require PE stamping for review and approval. This additional credit to be incorporated in CCO 19.
- Worked on CCO 42 cost estimate

Wednesday: 5/28/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences. Reviewed email regarding RFCO 30 and CCO 53.
- Attended meeting regarding CCO 34 S1. Regional Steel has additional costs to field cut reinforcing steel that interferes with the PS ducts. Regional Steel to submit quantity estimate for additional work next week.
- Worked on CCO 64 cost estimate
- Attended CCO internal meeting

Thursday: 5/29/08 0700 - 1530 = 8 hrs

- Attended CCO staff and safety meeting
- Attended CCO 19 meeting with Gary, Sam Choy and Thomas. Ric Morrow to determine if the remaining drawings in CTLLC's scope that require PE stamping (cable tray supports, barriers, sealing plates, OBG traveler rail details, and bikepath traveler rail details) can be waived.
- Emailed Alex of TY Lin to work on the additional anchorage details for CCO 24 S0
- Worked on CCO 64 cost estimate

Friday: 5/30/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on CCO 64 cost estimate
- Emailed Sam Choy to request additional information for hours claimed in CCO 42 S1 and 59 cost proposals. Sam verbally confirmed there would be a \$10,000 credit due to the State for the pile hammer substitution for the temporary tower work.

SIGNATURE  **Jeff Ocampo** RECD 08 JUN 07 1005058 Consultant Engineer, SAS 

46.002