

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 516 to 520	DATE: 05/12/08 To 05/16/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 5/12/08

- Prepared and filed my last week ARE report.
- Covered with Darryl Schram and Scott Fabel the work in progress. Learned from Darryl that the security guard cost for pier 7 gate is going to be shared with ABF at 50/50. Cost will be tracked on a spread sheet until the credit due by ABF is depleted and costs can be processed in the form of EWB' s.
- Received CCO 72 update from TYLin. Copied to file and given to reviewers (Mike T. & Ajay s.) for comments.
- Participated in the meeting about CCO 44 RFI' s with PB, TYLin and MEP team.

Tuesday: 5/13/08

- Prepared RFI-CCO hopper list for CCO 44 and distributed to all concerned parties, who are meeting today with ABF to go over CCO 44 changes.
- Requested from TYLin a revision to supplemental sheet 903S1R1 in order to bubble the changes and not only the title, as was submitted.
- Covered with Darryl Schram the work in progress. Learned from Darryl that the PIAZZA design team did not finalize details yet as was projected.
- Received e-mail from Alex Schmitt about RFI 1225 response, which is going to be included in CCO 55.

Wednesday: 5/14/08


- Received CCO 43 update from TYLin. This CCO has Special Provisions changes and the original "Word" file is needed to be put on CCO format and receive the "Engineer Stamp". Requested it officially from TYLin.
- Bob Brignano asked for a new CCO number for "weighing OBG sections" and will provide back-up and CM.
- Received CCO 42 "Final" update from PB. Will be issued to ABF after CT review.
- Updated CCO logs and prepared prints for the internal CCO meeting today.

Thursday: 5/15/08

- Attended today' s Safety Meeting.
- Attended today' s SAS all staff Meeting. Gil Klebanov talked about fieldwork and informed us of the progress.
- Covered with Darryl Schram and Scott Fabel the work in progress. Darryl informed me about the "mole security gate" and the need of finding and installing the gate there. Need to check with Bill Howe on this.
- Updated CCO log and e-mailed it to team china as was requested.

Friday: 5/16/08

- No work today (Sick leave)

SIGNATURE 	TITLE Office Engineer, SAS 
--	--

46.002