

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 530 to 534	DATE: 05/26/08 To 05/30/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 5/26/08

- No work today Memorial Day Holiday.

Tuesday: 5/27/08

- Prepared and filed my last week ARE report.
- Received concurrence from TBD for CCO 42S1.
- Called into CMH enterprise (Marvin) and asked him to come onsite and configure the Mole Gate installation.
- Visited with Darryl Schram the Mole Gate and Maintenance yard to look for available gates that we could use.
- Called into Bridge maintenance about the mole security gate and set appointment with Mr. Alan Company.
- Met with Alan at the maintenance yard and looked at existing gates at the yard that could be used.
- Received CCO 44 update from PB. Documents include new changes under the Special Provisions.

Wednesday: 5/28/08

- Received concurrence from OSM&I for CCO 42S1.
- Covered with Bill Shedd and Scott Fabel the issue with PB Spec changes in CCO 44.
- Resolved the issue of RFI 432R1 substitution changes with Mike Travis, who confirmed that changes were not pursued by ABF and therefore no CCO required. Documented findings in PMIV RFI-file.
- Updated CCO logs and prepared prints for the internal CCO meeting today.
- Participated in for the internal CCO meeting today

Thursday: 5/29/08

- Attended today' s Safety Meeting.
- Attended today' s SAS all staff Meeting.
- Received e-mails from Darryl Schram about 2 ABF letters for RFCO' s 28 and 31 that need to be tracked.
- Marie Reich informed me of a meeting this afternoon with AA Furniture rep (Lyle), to figure out the furniture needed for TYLin new offices and asked me if I can attend.
- Met with AA Furniture rep (Lyle) and Marie Reich, visited the new TYLin offices and talked about the desks settings. Marie asked Lyle to give us a quote for 8 (eight) new workstations.

Friday: 5/30/08

- Attended the MEP-CCO meeting today.
- Participated in the MEP CCO 42S1 meeting to identify the RFI' s that should be included in the CCO.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Sent e-mail to Ken Terpstra for his concurrence on CCO 31 (Mechanical Modifications).
- Called into CMH enterprise (Marvin) and confirmed his coming onsite Monday to meet and try to configure the Mole Gate installation.

SIGNATURE 	TITLE (George Boughosn) JUN-07 #005067 Office Engineer, SAS
--	---

46.002