

STATE OF CALIFORNIA	Report No.	483/693
DEPARTMENT OF TRANSPORTATION	Page	1
Form HC-10A4 (Rev. 7/85)	Date	4/9/2008
	Cont. Hrs	None
	Insp. Hrs	0630-1500


**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
<b>Falsework Review</b>	

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.						WEATHER
EQPT. NO.	Personnel #	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL	Idle or Down	Clear and cold
								REMARKS
<b>Traylor - Dutra</b>								
L-270	R	D185Q Sullivan Air Compressor	8					
7R24999	c	F-150 Pick up Truck	8					
30-196	c	Power Generator	8					
7-154	c	CAT - IT28B Loader	8					
D12-261	c	Manitowoc-4100W	8					
27C	R	John Deere Mini-Excavator	8					
	1	Ron Lindsey	8					<b>Foreman</b>
	1	Ken White (OE)	8					
	1	Bill White (OE)	8					
	1	Chris Brewer	8					
	1	Richi Hiebert	8					
	1	Duck Brewer (OE)	8					
	1	Travis Logsdon (OE)	8					
	1	Darrel ??????? (OE)	8					
<b>Drill Tech</b>								
VHP-750	c	Air Compressor	8					
DT 60-5-1A	c	Hydraulic Pump	8					
GY 270 Honda	c	Honda Electric generator	8					
D185Q - I270	c	Sullivan Air Compressor	8					
RAM 3500	c	Heavy Duty Truck	8					
DR-3	c	Man Basket Drill and Platform	8					
9940 lbs WT	c	Mini Driller Machine	8					
CA-DMV 26	c	TopKick Truck	8					
CA-DMV 20	c	Ford F600 Truck	8					
IC-80-34	R	Brodernrson Crane	8					<b>9 Ton Capacity Crane</b>
	1	Brad Middleton	8					<b>Foreman</b>
	1	Ishmael Leon	8					<b>Labor</b>

**REMARKS**

Started 6:15 AM at office  
 TD is working on B1 foundation spoil containment platform  
 Go to TD on tower D preparation at the deck to check it out the work progress  
 Song and I go to field to measure the spoil containment platform  
 Drill Tech slightly modified the test procedure by adding more wood blocks to distribute the load to more contact area  
 Drill Tech started to test micro piles of B2 foundation at 11:00 AM started testing pile # 5. The test was success  
 Continue testing on pile number 6 and pile number 7 and finished for the day around 2:30 PM  
 ABF, TD and Drill Tech will decide what to do next for the rest of the B2 piles  
 Read plans

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
Signature	

REC'D \*08 JUN-23 #005129