

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	519/729
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	5/15/2008
		Cont. Hrs	630-1800
		Insp. Hrs	600-1830

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

SAS - TEMPORARY TOWERS

Falsework Review

WEATHER Clear

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

REGULAR	OT	DT	RENTAL	Idle or Down	REMARKS
---------	----	----	--------	--------------	---------

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)
-----------	-------------	-------------------------------------

Traylor - Dutra							
L-270	R	D185Q Sullivan Air Compressor	8	2			
7R24999	c	F-150 Pick up Truck	8				
30-196	c	Power Generator	8	2			
7-154	c	CAT - IT28B Loader	8				
D12-261	c	Manitowoc-4100W	8	2			
27C	R	John Deere Mini-Excavator	8				
	1	Ron Lindsey (Foreman)	8	2			Foreman
	1	Bill White (Crane Operator)	8	2			
	1	Randol Leslie (OE)	8	2			
	1	Norman Brien (OE)	8	2			
	1	Don Adams (OE)	8	2			
Drill Tech							
VHP-750	c	Air Compressor	8	2			
DT 60-5-1A	c	Hydraulic Pump	8				
GY 270 Honda	c	Honda Electric generator	8				
D185Q - I270	c	Sullivan Air Compressor	8	2			
RAM 3500	c	Heavy Duty Truck	8				
DR-3	c	Man Basket Drill and Platform	8				
9940 lbs WT	c	Mini Driller Machine	8				
CA-DMV 26	c	TopKick Truck	8				
CA-DMV 20	c	Ford F600 Truck	8				
IC-80-34	R	Broderson Crane	8				
	1	Brad Middleton (Foreman)	8	2	REC'D 08 JUN 23	#005138	Foreman
	1	Sixtos Aguirre (Lbr)	8	2			

	1	Hector Peres (Lbr)	8	2					
	1	Jasen Merrill (OE)	8	2					
	1	Rick Mccause (OE)	8	2					
	1	Ricky Mccause (Lbr)	8	2					
REMARKS									

- Started at 6:30 AM at office
- Measured the B3 retaining wall the depth is about 0.74 meter.
- DT is continue drilling A-4 and found more obstruction steel bar at depth od 28 feet. After removing the rebar A-4 was finished at 11:20 AM at depth os 32 feet and 3 inches (32'03").
- Contractor showed me 10 broken drill teeth and claims it is broken by the steel rebar obstruction on A-4.
- A-3 drilling started 12:00 noonand Ron from Traylor Dutra isnformed that they now have the writing permission to drill on B-3 foundation.
- The excavation on B3 started at 11:00 AM two people from DT are digging the B-3 retaining wall by hand.
- Concrete trucks arrived on site and all of the concrete sampling and mix design data can be found on Gina Rizzardo's dairy.
- Finished for the day at 6:45 PM at office...

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 