

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	520/730
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	5/16/2008
		Cont. Hrs	630-1800
		Insp. Hrs	600-1830

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
Falsework Review	WEATHER Clear

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		REMARKS
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						
Traylor - Dutra								
L-270	R	D185Q Sullivan Air Compressor	8	2				
7R24999	c	F-150 Pick up Truck	8					
30-196	c	Power Generator	8	2				
7-154	c	CAT - IT28B Loader	8					
D12-261	c	Manitowoc-4100W	8	2				
27C	R	John Deere Mini-Excavator	8					
	1	Ron Lindsey (Foreman)	8	2				Foreman
	1	Bill White (Crane Operator)	8	2				
	1	Randol Leslie (OE)	8	2				
	1	Norman Brien (OE)	8	2				
	1	Don Adams (OE)	8	2				
Drill Tech								
VHP-750	c	Air Compressor	8	2				
DT 60-5-1A	c	Hydraulic Pump	8					
GY 270 Honda	c	Honda Electric generator	8					
D185Q - I270	c	Sullivan Air Compressor	8	2				
RAM 3500	c	Heavy Duty Truck	8					
DR-3	c	Man Basket Drill and Platform	8					
9940 lbs WT	c	Mini Driller Machine	8					
CA-DMV 26	c	TopKick Truck	8					
CA-DMV 20	c	Ford F600 Truck	8					
IC-80-34	R	Broderson Crane	8					
	1	Brad Middleton (Foreman)	8	2				REC'D 08 JUN 23 11:05:13 AM Foreman
	1	Sixtos Aguirre (Lbr)	8	2				

	1	Hector Peres (Lbr)	8	2					
	1	Jasen Merrill (OE)	8	2					
	1	Rick Mccause (OE)	8	2					
	1	Ricky Mccause (Lbr)	8	2					
REMARKS									

- Started at 6:30 AM at office
- DT has done B1 micropile testing and all of the testing went very well no problems.
- DT is cut the metal rebar obstruction on A-3 and continue drilling
- B-3 the contractor is setting the case today. Two more reinforcement rebar cage was delivered to the site.
- DT spent about 1 hr on B-3 otherwise mostly working on A-3 drilling.
- The contractor found another piece of rebar on A-3 at 12:45 PM at depth of 18 ‘
- Concrete pour today and first truck arrived around 2:30 PM
- Truck # 1 sampled only for slump because the water cement ration was way down 0.32 instead of 0.42
 - Slump of 7”. Eventhough the water cement ratio was way down from the design range, however, the mix look more soupy. With less water cement ration I was expecting to have more drier mix.
- Truck # 3 was samples with the following data.
- Air Temperature
- Mix Temperature
- Slump 6”
- Kelly ball average of three 97 mm.
- Finished for the day at 6:30 PM at office...

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 

**Traylor Dutra Joint Venture
Extra Work Order**

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#
ADDRESS: 375 Burma Road Oakland, CA 94607		JOB #: 0705
Phone: 510-808-4600		NAME: SAS - Temp Towers
Fax: 510-808-4601		DATE: 16 MAY 08

DESCRIPTION OF WORK PERFORMED: /
*Started re-drilling on A-3-C/DH, after 4 1/2 feet,
 Drill hit another obstruction, Cleared out hole, and Lowered a
 Second 2" Tis back half on The north edge of hole,
 Stopped Drilling operation,*

ABF Reference:

TDJV LABOR								TDJV EQUIPMENT					
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost								4100 Series 2	7				
Pilebuck Foreman	7							185 CFM Comp					
Pilebuck Journeyman								300 Amp Welder					
Operator	7							1 Ton Flatbed					
Oiler	7							CAT IT 28	7				
aborer								TOTAL TDJV EQUIPMENT AMOUNT:					
								RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS					
								DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT	
								Manbasket					
								Mobile Mini 20 FT	7				
								25 kW Gen Set	7				
								1/2 Ton Pickup	7				
								TOTAL RENTAL AMOUNT:					
								EXTRA WORK ORDER COST SUMMARY					
TOTAL HOURS								0.0	0.0				
TOTAL TDJV LABOR AMOUNT:								LABOR TOTAL:					
								MARKUP:					
								SUBTOTAL LABOR:					
MATERIALS AND OTHER CHARGES								MATERIALS/OTHER TOTAL:					
DESCRIPTION								QTY	U/M	U/P	AMOUNT		
								TDJV EQUIPMENT TOTAL:					
								RENTAL EQUIPMENT/OTHER TOTAL:					
								MATERIAL EQUIPMENT MARKUP:					
								SUBTOTAL MATERIAL/EQUIPMENT:					
								SUBTOTAL:					
								OVERHEAD @					
TOTAL MATERIALS AMOUNT:								TOTAL AMOUNT DUE:					

REPRESENTATIVE:

Abdikarim Ali 5/16/08
 SIGNATURE DATE
 ABDIKARIM ALI
 PRINTED NAME

TRAYLOR DUTRA REPRESENTATIVE:

Ron Lindsey 16 MAY 08
 SIGNATURE DATE
 RON LINDSEY
 PRINTED NAME

FIELD WORK ORDER / DELAY

Drill Tech Drilling & Shoring, Inc.
 2200 Wymore Way
 Antioch, CA 94509
 925/978-2060

Date Work Performed: 5-16-08
 Name/Job #: Best Bridge 749
 CCO#: _____
 For: Caltrans T. S. Taylor D. Tran

You are hereby authorized and directed to perform the following work as described below:

Complete the portion above for each item of authorized work at the outset.

EQUIPMENT

QTY.	DESCRIPTION	HOURS	QTY.	DESCRIPTION	HOURS
1	T-82	7			
1	T-35	7			
1	DR-31	7			

LABOR

EMPLOYEE	CLASSIFICATION	HOURS	
		REG	O.T.
Brad Middleton	Superintendent	87	
Pick McCause	Operator Foreman	7	
Jason Merrill	Labour	7	
Hector Perez	Labour	7	
Ricky McCause	Labour	7	

MATERIALS

QUANTITY	DESCRIPTION	QUANTITY	DESCRIPTION
30	core barrel Teeth		
5	C-11 Teeth		

Remarks: Cut out obstruction in hole A-3. Try
to drill out obstruction @ 18" below top of
Casing. Break auger, will be fixed on T1A

Acknowledgment of Work Performed:

Drill Tech Drilling & Shoring, Inc. Representative:

Alvin Ali 5/16/08
 Caltrans/Contractor Date

Brad Middleton

Verification of Hours and Materials only. Responsibility for not agreed at this time: Ali