

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	526/736
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	5/22/2008
		Cont. Hrs	630-1600
		Insp. Hrs	700-1600

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

SAS - TEMPORARY TOWERS

Falsework Review

WEATHER Clear and Very Windy

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL	Idle or Down	
								REMARKS
Traylor - Dutra								
L-270	R	D185Q Sullivan Air Compressor	8					
7R24999	c	F-150 Pick up Truck	8					
30-196	c	Power Generator	8					
7-154	c	CAT - IT28B Loader	8					
D12-261	c	Manitowoc-4100W	8					
27C	R	John Deere Mini-Excavator	8					
	1	Ron Lindsey (Foreman)	8					Foreman
	1	Bill White (Crane Operator)	8					
	1	Randol Leslie (OE)	8					
	1	Norman (OE)	8					
	1	Don Adams (OE)	8					
Drill Tech								
VHP-750	c	Air Compressor	8					
DT 60-5-1A	c	Hydraulic Pump	8					
GY 270 Honda	c	Honda Electric generator	8					
D185Q - I270	c	Sullivan Air Compressor	8					
RAM 3500	c	Heavy Duty Truck	8					
DR-3	c	Man Basket Drill and Platform	8					
9940 lbs WT	c	Mini Driller Machine	8					
CA-DMV 26	c	TopKick Truck	8					
CA-DMV 20	c	Ford F600 Truck	8					
IC-80-34	R	Broderson Crane	8					
	1	Brad Middleton (Foreman)	8					Foreman
	1	Sixtos Aguirre (Lbr)	8					

REC'D 08 JUN 23 #005144

	1	Hector (Lbr)	8						
REMARKS									

- Started at 7:0 AM at office.
- Did my daily dairy and try to get Fast-Track transponder from the district office.
- Go to field to give break Seong.
- A-3: the contractor pressure washed this morning at the cold joint to expose the surface aggregate.
- B-1: RPS crew are working on the pile cap reinforcement cage.
- Traylor Dutra are working on installing the anchor bolt rebar care on A-4 and finished earlier today B-3 and B-4.
- Drill Tech is preparing to haul out most of their equipments.
- Came back to office at 1:30 PM and continue reading plans and doing my dailly dairy.
- Finished at 4:00 PM

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 