



- Started at 6:30 AM at Field.
- TD crew are working on CIDH A2, A3, A4, B3, and B4 to prepare concrete pour
- Concrete will come at 8:30 AM to top off all of the CIDH foundations.
- DT are demobilizing their equipment. Taking apart the big drill machine.
- ABF Surveying crew are working on all of the CIDH foundation and B1 foundation including the anchor bolts the record as build surveying.
- Concrete came at 8:45 AM and the mix looks ok.
  - Truck # 2 was sampled and the slump was 51/2"
    - Air temperature 60 F
    - Mix Temperature 71 F
    - Kelly ball penetration average 72 mm.
    - Sampled 2 cylinders for 28 days strength
- David Brad checked the A2 foundation elevation and its coordinates and everything was to the spec about 1 mm off.
- David and I also surveyed B1 foundation after they finished around 3:00 PM and everything is to the spec 1 and 2 mm off some of the elevation and the coordinates
- Finished at 5:00 PM

<b>R-Rental, C- Contractor</b>	<b>Title: Abdikarim T Ali (TE Civil)</b>
	<b>Signature:</b>

No. 526867

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
VENDOR'S CERTIFICATE OF COMPLIANCE  
MR-0543 (REV. 5/93) #CT-7541-6020-2

PRECAST CONCRETE PRODUCTS OR  Ready-MIX  
TO: Drill Tech  
STATE HIGHWAY ENGINEER

We certify that the portland cement, chemical and mineral admixtures contained in the material described below are brands stated and comply with specifications for:

CONTRACT NUMBER: Order # 90015021  
CEMENT BRAND Cemex MILL LOCATION Davenport  
TYPE II Modi  
CHEMICAL ADMIXTURE  
1. BRAND WRDA-64 MANUFACTURER G-Rup  
TYPE \_\_\_\_\_  
2. BRAND \_\_\_\_\_ MANUFACTURER \_\_\_\_\_  
TYPE \_\_\_\_\_

CHECK BOX IF A CHEMICAL ADMIXTURE WAS NOT USED

MINERAL ADMIXTURE  
MANUFACTURER ISK CLASS F

CHECK BOX IF A MINERAL ADMIXTURE WAS NOT USED

DELIVERY DATE (Ready-Mix) 5-28-04 DATES OF FABRICATION (Precast) \_\_\_\_\_

LIST PRODUCTS TO WHICH CERTIFICATE APPLIES. (Show size and lin. ft. of pipe, etc., delivery slip numbers for ready-mix.)  
6283581  
35815

MANUFACTURER OF CONCRETE PRODUCTS

By: AUTHORIZED REPRESENTATIVE SIGNATURE Cemex  
[Signature]

FM 93 1839



Original to Res. Engr. Retain Duplicate.

OSP 01 55624

No. 526868

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
VENDOR'S CERTIFICATE OF COMPLIANCE  
MR-0543 (REV. 5/93) #CT-7541-6020-2

PRECAST CONCRETE PRODUCTS OR  Ready-mix

TO: Drill Tech

STATE HIGHWAY ENGINEER

We certify that the portland cement, chemical and mineral admixtures contained in the material described below are brands stated and comply with specifications for:

CONTRACT NUMBER: 90018021

CEMENT BRAND Cemex MILL LOCATION Daven Port

TYPE II Modif

CHEMICAL ADMIXTURE

1. BRAND WRDA 64 MANUFACTURER WRAC

TYPE Water Reducer

2. BRAND Adva 140 MANUFACTURER WRAC

TYPE Mid Range

CHECK BOX IF A CHEMICAL ADMIXTURE WAS NOT USED

MINERAL ADMIXTURE

MANUFACTURER ISG CLASS F

CHECK BOX IF A MINERAL ADMIXTURE WAS NOT USED

DELIVERY DATE (Ready-Mix) 5-28-08 DATES OF FABRICATION (Precast)

LIST PRODUCTS TO WHICH CERTIFICATE APPLIES. (Show size and lin. ft. of pipe, etc., delivery slip numbers for ready-mix.)

82435423

MANUFACTURER OF CONCRETE PRODUCTS

By: AUTHORIZED REPRESENTATIVE SIGNATURE Cemex  
Jay A. Wilson

FM 93 1839



Original to Res. Engr. Retain Duplicate.

OSP 01 55624



San Francisco Plant# 828  
500 Armador Street  
San Francisco, CA 94124  
1-800-476-2764

DATE 5/28/2008	TICKET NO. 82835823
P.O. #	PROJECT NO. 31303656

**BILL TO** **SHIP TO**

30081790 DRILL TECH (NORCAL -JOB REQ) 2200 WYMORE WAY  CONTRA COSTA	31303656 YERBA BUENA ISLAND SAN FRANCISCO YERBA BUENA ISLAND SAN FRANCISCO
---	--

LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH	LEAVE JOB SITE	ARRIVE PLANT	STAND BY TIME
08:48:13	09:50	10:05	10:20	10:40	10:50	11:10	

SLUMP	PLANT NO.	TRUCK NO	DRIVER	MAP ZONE
5.0 In. 3-5"	828	3257	BARNES, JAMES W.	090 0648-F2
ORDER	PRODUCT CODE	REFERENCE	USAGE	
80018595 / 1	G-000-8-P-GQ-35-1-X-K7Y	31870	UNKNOWN	

LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	UM	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING					
						UNIT	EXTENSION				
4.50	4.50 / 4.50		YD3	158752	680LB C+F 25' 1" PREM WR						
1.00			EA		FUEL SURCHARGE RM						
4.50			UA		MID RANGE-NON-EL						
1st Service Sent : - Truck						Orca Sand	6914.07	6880.00	Lbs.	IN TOL	4.45
						1" Orca	8040.38	8060.00	Lbs.	IN TOL	2.10
						WATER	91.13	91.00	Gal.	IN TOL	
						Flyash	765.00	750.00	Lbs.	IN TOL	
						Type 2 cement	2295.00	2290.00	Lbs.	IN TOL	
2nd Service Sent : - Truck						Atva 140 Mid Range Plasti	160.65	162.00	Oz.	IN TOL	
						WRDA 84	90.00	90.00	Oz.	IN TOL	
DRUM REVOLUTIONS _____						Total water Gal./YD3 : 32.44 Rel. w/c : 0.40 Job Site water Gal./YD3: 1.56					

SPECIAL INSTRUCTIONS MAP PAGE/ 648-F2..MACALA RD AND NORTH GATE RD. SEND CERTS AND WEIGHTS/ SHIP ALL	SALES TAX	
	TICKET TOTAL	
	SUB-TOTAL	
	STAND-BY TIME	
	TOTAL	10:47.00

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and condition appearing on the reverse side hereof.  
NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94 THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 306.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER. SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

**WEIGHMASTER CERTIFICATE**

THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed by Chapter 7 (commencing with Section 12700) of Division 5 of the California Business and Professions code, administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

JAY G WREN

By Deputy X Weigh Master  
700DT002CA

REASON FOR STANDBY: \_\_\_\_\_  
CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

CUSTOMER 2 COPY 1587811



San Francisco Plant# 828  
 500 Armador Street  
 San Francisco, CA 94124  
 1-866-478-2764

DATE  
 5/28/2008

TICKET NO.  
 82835815

P.O. #

PROJECT NO.  
 31303656

BILL TO				SHIP TO			
30081790 DRILL TECH (NORCAL -JOB REQ) 2200 WYMORE WAY				31303656 YERBA BUENA ISLAND SAN FRANCISCO YERBA BUENA ISLAND SAN FRANCISCO			

LOAD	LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
08:34:18	0846	0910	0915	0935			
SLUMP	PLANT NO.	TRUCK NO.	DRIVER	MAP ZONE			
5.0 In. 3-5"	828	3228	CORTEZ, VICTOR A	090 0648-F2			
ORDER	PRODUCT CODE	REFERENCE	USAGE				
90018021 / 2	G-000-8-P-GQ-35-1-X-K7Y	31870	UNKNOWN				

LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT	EXTENSION
9.00	18.00 / 18.00		YD3	58752	180LB C+F 25 1" PREM WR 31870		
1.00			EA		FUEL SURCHARGE RM		
9.00			UA		MID RANGE-NON-CE		
1st Service Sent : 1 Bay Area San Fran Pier 92 328 - Truck 3554						Orca Sand	13828.13 13780.00 Lbs. IN TOL 4.15
						1" Orca	10080.75 10040.00 Lbs. IN TOL 2.10
						WATER	192.27 182.00 Gal. IN TOL
						Flyash	1530.00 1510.00 Lbs. IN TOL
						Type 2 cement	4590.00 4550.00 Lbs. IN TOL
						Adva 140 Mid Range Plastif	321.30 321.00 Oz. IN TOL
						WRDA 64	180.00 180.00 Oz. IN TOL
2nd Service Sent : 1 Bay Area San Fran Pier 92 23 - Truck 3554							
DRUM REVOLUTIONS <u>269</u>						Total water Gal./YD3 : 32.43	
						Rel. W/C : 0.40	
						Job site water Gal./YD3 : 1.57	

SPECIAL INSTRUCTIONS	SALES TAX
MAP PAGE/ 648-F2..MACALA RD AND NORTH GATE RD. SEND CERTS AND WEIGHTS/ SHIP ALL	
	TICKET TOTAL
	SUB-TOTAL
	STAND-BY TIME
08:50:00	TOTAL

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
 NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES, OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-94.  
 THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 305.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.  
 WEIGHMASTER CERTIFICATE  
 THIS TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed in Section 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, as amended by the Division of Measurement Standards of the California Department of Food and Agriculture.  
 SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO  
 REASON FOR STANDBY: \_\_\_\_\_  
 CUSTOMER ASSUMES RESPONSIBILITY AND/OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.  
 RECEIVED AND ACCEPTED BY: \_\_\_\_\_  
 JAY G WREN  
 1587803



San Francisco Plant# 828  
500 Armador Street  
San Francisco, CA 94124  
1-800-476-2764

DATE 5/28/2008	TICKET NO. 82835811
P.O. #	PROJECT NO. 31303656

**BILL TO**

**SHIP TO**

30081790  
DRILL TECH (NORCAL -JOB REQ)  
2200 WYMORE WAY

31303656  
YERBA BUENA ISLAND SAN FRANCISCO  
YERBA BUENA ISLAND SAN FRANCISCO

CONTRA COSTA

LOAD 08:06:43	LEAVE PLANT 814	ARRIVE JOB SITE 812	START DISCHARGE	FINISH DISCH.	LEAVE JOB SITE	ARRIVE PLANT	STAND-BY TIME
SLUMP 5.0 In 3.5"	PLANT NO. 828	TRUCK NO. 3554	DRIVER NAVARRO, HENRY J	MAP ZONE 090 0648-F2			
ORDER 90018021 / 1	PRODUCT CODE G-000-8-P-GQ-35-1-X-K7Y	REFERENCE 31870	USAGE UNKNOWN				

LOAD QTY	CUMULATIVE QUANTITY	ORDERED QUANTITY	U/M	PRODUCT CODE	PRODUCT DESCRIPTION	PRICING	
						UNIT	EXTENSION
9.00	9.00 / 18.00		YD3	158752	80LB C+P 25 1" PREM WR 31870		
1.00			EA		FUEL SURCHARGE RM		
8.00			UA		MID RANGE-NON-CL		
1st Service Sent : Truck Orca Sand 13928.13 13760.00 Lbs. IN TOL 4.45 1" Orca 16080.75 16100.00 Lbs. IN TOL 2.10 WATER 182.27 182.00 Gal. IN TOL Flyash 1530.00 1520.00 Lbs. IN TOL Type 2 cement 4590.00 4550.00 Lbs. IN TOL Adva 140 Mid Range Plasti 321.30 321.00 Oz. IN TOL 1st Service Sent : Truck WRDA 64 180.00 180.00 Oz. IN TOL DRUM REVOLUTIONS <u>91</u> Total water Gal./YD3 : 32.44 Rel. w/c : 0.40 Job Site Water Gal./YD3 : 1.56							

**SPECIAL INSTRUCTIONS**

MAP PAGE/ 648-F2. MACALA RD AND NORTH GATE RD. SEND CERTS AND WEIGHTS/ SHIP ALL

SALES TAX	
TICKET TOTAL	
SUB-TOTAL	
STAND-BY TIME	
TOTAL	08:30:00

All terms and conditions contained in the Material Quote and Credit Application and Agreement are hereby incorporated into this document and made a part hereof. This document is subject to the terms and conditions appearing on the reverse side hereof.  
 NOTICE: THE STRENGTH OF CONCRETE DESCRIBED IS BASED UPON A SLUMP OF 3 TO 5 INCHES OR AS SPECIFIED BY THE APPROVED MIX DESIGN WHEN TESTED IN ACCORDANCE WITH ASTM C-97. THE CUSTOMER IS RESPONSIBLE FOR REQUIREMENTS OF ACI 305A AND 306.

THE UNDERSIGNED AUTHORIZED ADDITION OF \_\_\_\_\_ GALLONS OF WATER.

SLUMP TAKEN:  YES  NO TEST CYL TAKEN:  YES  NO

**WEIGHMASTER CERTIFICATE**

TO CERTIFY that the following described commodity was weighed, measured or counted by a weighmaster, whose signature is on this certificate, who is a recognized authority of accuracy, as prescribed in Section 7 (commencing with Section 12700) of Division 5 of the California Business and Professions Code, as administered by the Division of Measurement Standards of the California Department of Food and Agriculture.

REASON FOR STANDBY: \_\_\_\_\_  
 CUSTOMER ASSUMES RESPONSIBILITY AND /OR LIABILITY FOR ANY PERSONAL OR PROPERTY DAMAGE WITHIN THE CURB AND PROPERTY LINE. ALL CLAIMS MUST BE MADE AT TIME OF DELIVERY.

JAY G WREN  
Weigh Master

RECEIVED AND ACCEPTED BY: \_\_\_\_\_

CUSTOMER 2 COPY

1587799